



Richard G. Webster, Jr.
Director
Rates and Regulatory Affairs

Telephone 215.841.4000 ext 5777
Fax 215.841.6208
www.exeloncorp.com
dick.webster@exeloncorp.com

PECO Energy Company
2301 Market Street, 515
Philadelphia, PA 19103

Mail To: 8699
Philadelphia, PA 19101-8699

January 29, 2010

FedEx

Mr. James McNulty, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Second Floor
Harrisburg, Pennsylvania 17120

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary McNulty:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed are an original and six copies of PECO's 2009 Quarterly Reliability Report for the period ending December 31, 2009.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential and Proprietary" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have questions regarding this matter, please call me at 215-841-5777.

Sincerely,

A handwritten signature in black ink, appearing to read "Richard G. Webster, Jr." with a stylized flourish at the end.

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures


SAN/amm

RECEIVED

JAN 29 2010

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

**PECO Energy Company
Quarterly Reliability Report
For Period Ending December 31, 2009**



February 1, 2010

RECEIVED
JAN 29 2010
PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending December 31, 2009 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

No major events occurred during the 4th quarter.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,670,867	1,633,916	2,879,345	1,125,055	172,760,681	0.98	106	103	0.67

Data reflects 12 months ending 12/31/2009

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI, CAIDI and SAIDI are below their respective standards and benchmarks established on May 7, 2004. No benchmark or standard was established for MAIFI.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits for 2009 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) "A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."

12 Months Ending December 31 st 2009					
Cause	Service Outages	% Of Service Outages	Customer Interruptions	% Of Customer Interruptions	Customer Minutes
Animal	841	7.2%	25,340	1.6%	1,965,732
Contact/Dig-In	109	0.9%	17,043	1.0%	1,185,155
Equipment Failure	4,173	35.6%	567,343	34.7%	56,521,505
Lightning	1,023	8.7%	138,048	8.4%	22,081,325
Other	1,617	13.8%	150,085	9.2%	9,205,345
T&S	21	0.2%	112,362	6.9%	9,057,430
Unknown	388	3.3%	50,640	3.1%	3,565,255
Vegetation-Broken/Uprooted	2,007	17.1%	395,535	24.2%	45,826,774
Vegetation-Ingrowth	1,250	10.7%	103,381	6.3%	16,955,620
Vehicles	308	2.6%	74,139	4.5%	6,396,540

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees

(79% of vegetation outages), as opposed to ingrowth (21% of vegetation outages). PECO has continued with the significant supplemental vegetation management program it began in 2006 to prune or remove trees between cycles of it's regularly scheduled vegetation management program.

Section 57.195(e)(6). “Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals /objectives” (For First, Second and Third Quarter reports only).”

Data not required for 4th quarter report

Section 57.195(e)(7). “Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)

Data not required for 4th quarter report

Section 57.195(e)(8). “Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)

Data not required for 4th quarter report

Section 57.195(e)(9). “Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”

PECO’s full-time trade staff as of December 31, 2009 was as follows:

Aerial Lineman	387
Underground Lineman	53
Transmission / Substation Mechanics, Operators	109
Energy Technicians	99
Aerial Foreman	56
Underground Foreman	18
Transmission / Substation Foreman	31
Total	753

Contact Persons:

J. Coffman
Director, Engineering
(215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
Director, Rates and Regulatory
(215) 841-5777
dick.webster@peco-energy.com

Appendix A
Rolling 12- month reliability index values for 5% worst performing circuits.

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
BALA_135	1128	3.06	60	185	1.45	3454	3472	1630
BERWYN_001	357	1.99	98	196	1.06	711	1167	379
BIG_OAK_002	805	2.59	33	86	0.00	2081	1156	0
BLUE_GRASS_133	1119	0.62	258	160	0.37	694	2982	414
BLUE_GRASS_135	1011	3.27	64	208	0.00	3304	3506	0
BRADFORD_346	2252	2.42	186	451	3.35	5461	16914	7535
BRYAN_002	391	2.51	278	699	2.00	982	4556	783
BRYN_MAWR_134	509	3.07	92	282	0.95	1562	2394	486
BUCKINGHAM_343	1822	0.93	136	127	0.24	1694	3852	445
BUCKINGHAM_351	1825	3.36	119	398	3.14	6134	12116	5726
BUCKINGHAM_354	1596	1.32	106	140	0.00	2111	3737	0
BUCKINGHAM_371	1899	4.69	92	430	1.18	8913	13620	2236
BYBERRY_173	1731	1.34	93	125	0.24	2323	3617	419
COCHRANVILLE_341	1467	1.56	202	315	0.30	2290	7709	442
CONCORD_347	1263	2.54	100	253	0.00	3209	5330	0
DALEVILLE_341	1050	3.53	227	799	2.39	3703	13990	2514
DALEVILLE_342	544	5.28	203	1073	2.94	2875	9727	1599
DANBORO_000	606	4.69	88	414	1.00	2840	4185	606
DURHAM_003	545	0.36	926	330	1.00	194	2994	545
EDDYSTONE_132	2213	0.07	86	6	0.00	155	221	0
EDGMONT_133	2310	0.99	69	68	0.93	2278	2602	2154
ELKINS_PARK_004	530	1.54	125	191	0.00	814	1690	0
FAIRLESS_002	532	1.67	28	46	1.00	887	412	532
FLINT_146	1137	3.98	77	305	2.22	4527	5784	2529
FORREST_002	1336	1.36	60	82	2.00	1821	1827	2671
FURNACE_000	564	3.87	81	313	2.00	2183	2942	1128
GARDENVILLE_000	305	5.51	101	559	0.00	1680	2839	0
GLADWYNE_133	734	2.83	89	251	2.41	2078	3068	1769
HAGYS_004	310	3.89	139	542	0.00	1205	2800	0
HEARTWOOD_001	585	2.23	77	172	0.00	1304	1675	0
HEATON_147	1749	0.06	355	22	0.00	109	645	0
JARRETT_133	1382	0.41	281	114	0.00	561	2628	1
JENKINTOWN_134	1949	0.73	92	67	0.00	1429	2190	0
JENKINTOWN_144	1907	0.23	110	25	0.00	439	805	0
KLEYONA_002	567	0.62	132	82	0.00	352	775	0
LANE_001	793	0.09	231	21	1.00	71	274	792
LANGHORNE_002	663	0.12	240	28	2.00	77	308	1324
LAUREL_007	247	0.00	0	0	0.00	0	0	0
LENAPE_341	976	2.34	143	333	0.00	2280	5421	0
LENAPE_343	2336	4.52	142	641	5.22	10562	24969	12195
LENAPE_352	1561	2.43	315	766	0.90	3797	19939	1398
LEVITT_003	496	0.52	124	64	2.00	257	529	992
LINE_1300CR	2042	1.18	95	111	4.88	2400	3783	9970
LINE_141_00CL	1184	3.63	242	877	3.97	4294	17304	4699
LINE_162_00	1164	1.59	102	161	0.68	1846	3128	792
LINE_175_00CO	339	3.67	226	831	0.00	1244	4695	0
LINE_2100CR	1303	0.69	168	117	2.50	904	2539	3258
LINE_2447	142	1.32	141	187	0.01	188	442	1
LINE_2471	1122	0.32	357	115	0.00	363	2159	0
LINE_2507	1961	0.10	207	21	0.65	201	695	1281
LINE_3307NT	1767	2.67	154	412	1.10	4724	12140	1944

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
LINE_3308NT	960	1.33	101	135	0.04	1281	2165	34
LINE_3340	937	2.62	119	311	0.74	2454	4850	690
LINE_3344	622	0.05	210	9	1.00	28	98	622
LINE_5800	316	2.33	116	269	1.54	735	1419	486
LINE_600BA	2686	0.34	132	45	0.08	921	2023	207
LINE_800CR	1840	1.98	105	208	0.00	3638	6394	0
LINTON_351	2579	3.94	156	616	2.09	10165	26476	5385
LLANERCH_142	1354	0.34	241	82	0.00	459	1843	0
LLANERCH_163	1874	1.12	94	106	0.88	2108	3302	1645
LOMBARD_131	1774	0.32	68	22	0.00	569	641	0
MARSHALLTON_001	777	3.28	183	601	1.00	2550	7778	775
MATSON_131	853	2.75	98	269	1.40	2348	3829	1197
MEDIA_012	771	5.17	89	462	0.00	3989	5931	0
MIDDLETOWN_132	1618	4.35	93	405	2.56	7033	10932	4141
MIDDLETOWN_133	1399	4.41	81	358	3.86	6175	8345	5397
MIDDLETOWN_142	1376	3.94	112	442	0.11	5423	10126	148
MIDDLETOWN_349	2004	0.48	310	148	1.93	954	4930	3874
MIDDLETOWN_352	2313	2.48	89	221	3.13	5727	8503	7230
MORTON_142	1305	2.22	121	269	0.46	2900	5845	596
MOSER_342	2150	1.69	29	49	0.00	3643	1757	0
NESHAMINY_131	910	2.25	60	135	0.00	2052	2046	0
NESHAMINY_142	1263	1.54	180	276	0.00	1942	5818	0
NESHAMINY_161	1009	1.09	57	63	0.00	1098	1051	0
NESHAMINY_162	897	3.60	174	626	0.81	3231	9359	723
NESHAMINY_164	1395	1.12	121	136	0.61	1567	3168	856
NEWLINVILLE_342	1644	2.67	88	234	3.00	4382	6399	4934
NEWTOWN_SQUAR_131	1306	1.72	94	162	3.09	2252	3518	4034
NEWTOWN_SQUAR_134	681	2.29	90	207	1.91	1562	2345	1302
NEWTOWN_SQUAR_143	1454	3.52	69	244	0.00	5114	5902	0
NEWTOWN_SQUAR_144	1781	3.09	53	165	1.54	5497	4892	2734
NEWTOWN_SQUAR_146	1145	1.68	91	152	1.59	1918	2893	1824
NORTH_WALES_363	3297	0.62	49	30	1.03	2028	1644	3387
PENTRIDGE_014	1265	0.09	143	12	0.00	109	259	0
PENTRIDGE_017	841	3.13	192	602	1.00	2634	8440	840
PERKIOMEN_361	2084	0.08	174	15	0.00	176	511	0
PORTERS_MILL_001	561	5.61	99	554	0.00	3146	5179	0
PULASKI_132	3517	1.32	123	162	0.00	4634	9485	0
RICHMOND_132	1844	5.97	62	372	1.78	11009	11436	3285
ROXBOROUGH_131	2024	1.49	188	280	0.30	3023	9453	600
SLATE_000	194	1.08	331	357	1.00	209	1153	194
SUNNYBURN_001	454	2.53	206	522	2.00	1148	3950	908
TANGUY_000	333	4.19	91	380	2.02	1394	2109	671
TREDYFFRIN_132	634	6.33	108	686	0.00	4012	7247	0
TREDYFFRIN_141	1061	2.90	111	323	1.00	3077	5717	1061
TREVOSE_136	1064	3.63	109	397	0.93	3867	7043	989
TROOPER_002	691	0.00	96	0	0.00	2	3	0
TUNA_142	1749	2.18	65	142	0.00	3807	4134	0
UPPER_DARBY_134	2073	2.00	75	149	1.08	4136	5154	2240
UPPER_DARBY_139	2412	1.59	239	380	1.38	3830	15272	3336
UPPER_MERION_131	554	3.18	88	281	0.81	1762	2593	446
UPPER_MERION_132	1464	1.40	132	185	2.44	2054	4507	3579

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
WARRINGTON 341	2135	0.94	71	67	0.28	2016	2401	595
WAYNE 131	1011	0.76	162	123	1.18	772	2079	1189
WAYNE 133	1694	1.07	167	179	0.00	1814	5043	0
WAYNE 136	879	3.59	83	299	4.12	3154	4387	3618
WAYNE 137	1034	2.81	115	324	0.00	2902	5580	0
WAYNE 141	1918	1.89	101	191	0.00	3634	6113	0
WESTMORELAND 133	3466	0.55	100	55	0.78	1904	3180	2696
WHITEMARSH 141	1087	1.81	51	93	0.00	1963	1677	0
WHITEMARSH 163	441	2.56	63	160	1.71	1127	1179	752
WOODBOURNE 353	1311	0.57	302	171	3.82	743	3745	5009
YEADON 134	1817	3.11	144	449	0.45	5652	13583	812

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 12/31/09

BALA_135

Delaware County

Completed:

Replaced primary wire

Inspected selected areas of circuit for vegetation issues and corrected as needed

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders.

Installed compact single-phase recloser

Planned:

Remedial efforts completed

BERWYN_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected manholes

Upgraded fusing

Inspected/ Repaired underground cables

Completed reliability corrective work orders.

Planned:

Remedial efforts completed.

BIG OAK_002

Bucks County

Completed:

Completed reliability corrective work orders.

Inspected circuit visually and with thermographic camera

Planned:

Remedial efforts completed.

BLUE GRASS_133

Philadelphia County

Completed

Completed reliability corrective work orders.

Inspected selected areas of circuit for vegetation issues and corrected as needed

Inspected circuit visually and with thermographic camera

Installed additional fuses.

Planned

Remedial efforts completed.

BLUE GRASS_135

Philadelphia County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional fusing

Planned:

Remedial efforts completed

BRADFORD_346

Chester County

Completed

Completed regularly scheduled tree clearance
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Installed additional lightning protection.
Tested / Inspected recloser operation

Planned

Remedial efforts completed

BRYAN_002

York County

Completed

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional fusing

Planned

Remedial efforts completed

BRYN MAWR_134

Delaware County

Completed

Inspected selected areas of circuit for vegetation issues and corrected as needed
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Tested / Inspected recloser operation
Installed compact single-phase recloser
Balanced phases
Installed wildlife protection

Planned

Remedial efforts completed

BUCKINGHAM_343

Bucks County

Completed

Completed regularly scheduled tree clearance
Replaced transformer
Upgraded recloser
Upgraded lightning protection
Installed switch

Planned

Remedial efforts completed

BUCKINGHAM_351

Bucks County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced recloser

Installed 3-phase recloser

Upgraded transformer

Installed additional lightning protection

Completed regularly scheduled tree clearance

Installed addition fuses

Planned

Remedial efforts completed

BUCKINGHAM_354

Bucks County

Completed

Completed regularly scheduled tree clearance

Replaced transformer

Installed additional lightning protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed single-phase recloser

Upgraded fusing

Installed 3-phase recloser

Planned

Remedial efforts completed

BUCKINGHAM_371

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fusing

Relocated pole line

Upgraded lightning protection

Installed three phase recloser

Completed regularly scheduled tree clearance

Planned:

Remedial efforts completed

BYBERRY_173

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed three-phase recloser

Completed reliability corrective work orders

Installed additional fuses

Installed wildlife protection

Reconditioned underground cable

Completed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

COCHRANVILLE_341

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fusing
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded fusing
Performed regularly scheduled tree clearance
Tested / Repaired recloser operation
Upgraded lightning protection

Planned:

Remedial efforts completed.

CONCORD_347

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fusing
Installed three-phase recloser
Inspected selected areas of circuit for vegetation issues and corrected as needed
Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed

DALEVILLE_341

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Upgraded lightning protection
Inspected/ Repaired switch

Planned:

Remedial efforts completed.

DALEVILLE_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded wildlife protection
Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

DANBORO_000

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Upgraded transformer
Completed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

DURHAM_003

Bucks County

Completed

Upgraded fusing
Completed regularly scheduled tree clearance
Completed reliability corrective work orders

Planned

Remedial efforts completed.

EDDYSTONE_132

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Upgraded wildlife protection
Upgraded lightening protection
Upgraded transformer
Inspected selected areas of circuit for vegetation issues and correct as needed
Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

EDGEMONT_133

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fusing
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

ELKINS_PARK_004

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Upgraded fusing
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

FAIRLESS_002

Bucks County

Completed:

Completed reliability corrective work orders
Completed regularly scheduled tree trimming
Upgraded lightning protection
Inspected circuit visually and with thermographic camera
Installed additional lightning protection
Completed regularly scheduled tree clearance

Planned:

Remedial efforts completed

FLINT_146

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Performed regularly scheduled tree clearance
Completed reliability corrective work orders
Installed single-phase reclosers
Tested / Checked recloser operation

Planned

Remedial efforts completed

FORREST_002

Montgomery County

Completed:

Completed reliability corrective work orders.
Inspected circuit visually and with thermographic camera
Upgraded fusing
Upgraded wildlife protection
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

FURNACE_000

York County

Completed:

Completed reliability corrective work orders.
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders.

Planned:

Remedial efforts completed.

GARDENVILLE_000

Bucks County

Completed:

Completed reliability corrective work orders.
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

GLADWYNE_133

Delaware County

Completed

Completed reliability corrective work orders.

Inspected circuit visually and with thermographic camera

Installed single phase recloser

Upgraded lightning protection

Replaced aerial cable

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned

Remedial efforts completed.

HAGYS_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders.

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded wire

Upgraded transformer

Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

HEARTWOOD_001

Bucks County

Completed:

Completed regularly scheduled tree clearance.

Upgraded transformer

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional fusing

Planned:

Remedial efforts completed

HEATON_147

Montgomery County

Completed:

Performed regularly scheduled tree clearance

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed 3-phase recloser

Upgraded wildlife protection

Planned:

Remedial efforts completed.

JARRETT_133

Montgomery County

Completed:

Upgraded fusing

Installed switch

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed.

JENKINTOWN_134

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Upgraded transformer

Upgraded fuses

Replaced switch

Installed single-phase recloser

Replaced secondary wire

Installed (2)-3 phase reclosers

Installed wildlife protection

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

JENKINTOWN_144

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded transformer

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed three phase recloser

Complete reliability corrective work orders

Planned:

Remedial efforts completed

KLEYONA_002

Chester County

Completed

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Performed regularly scheduled tree clearance

Completed reliability corrective work orders

Planned:

Remedial efforts completed.

LANE_001

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Installed additional fusing

Replaced underground cable

Upgraded transformer

Planned:

Remedial efforts completed

LANGHORNE_002

Bucks County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Upgraded transformer

Upgraded secondary wires

Planned:

Remedial efforts completed

LAUREL_007

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

LENAPE-341

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed.

LENAPE_343

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed single-phase recloser

Completed reliability corrective work orders

Installed three-phase recloser

Planned:

Remedial efforts completed.

LENAPE_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed three recloser

Completed reliability corrective work orders

Installed additional fuses

Performed regularly scheduled tree clearance

Installed switch

Planned:

Remedial efforts completed

LEVITT_003

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded transformer

Completed regularly scheduled tree clearance

Inspected / Tested recloser operation

Planned:

Remedial efforts completed

LINE_1300CR

Chester County

Completed

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Performed regularly scheduled tree clearance

Inspected / Tested recloser operation

Installed three-phase recloser

Planned:

Remedial efforts completed.

LINE_141_00CL

Chester County

Completed:

Completed reliability corrective work orders.

Installed single-phase recloser.

Inspected circuit visually and with thermographic camera

Performed regularly scheduled tree clearance

Installed lightning protection.

Installed additional fusing

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

LINE_162_00CL

Delaware County

Completed:

Completed reliability corrective work orders.

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

LINE_175_00CO

Chester County

Completed:

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Installed additional fusing

Completed reliability corrective work orders

Installed additional fuses

Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed

LINE_2100CR

Chester County

Completed:

Completed reliability corrective work orders

Upgraded transformer

Checked switch operation

Checked/tested recloser operation

Installed addition lightning protection

Inspected selected areas of circuit for vegetation issues and correct as needed

Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

LINE_2447

Philadelphia County

Completed:

Completed reliability corrective work orders

Replaced gas switch

Replaced cable

Inspected manholes

Planned:

Remedial efforts completed

LINE_2471

Philadelphia County

Completed:

Completed reliability corrective work orders

Checked switch operation

Replaced gas switch

Planned:

Remedial efforts completed

LINE_2507

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed three-phase recloser

Installed single-phase recloser

Installed additional fuses

Planned

Remedial efforts completed.

LINE_3307NT

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected/Repaired switch
Installed three-phase recloser
Installed additional fusing
Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

LINE_3308NT

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional lightning protection
Installed additional fusing
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 3-phase recloser

Planned

Remedial efforts completed.

LINE_3340

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Installed additional lightning protection
Upgraded fuse coordination

Planned

Remedial efforts completed.

LINE_3344

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Checked / Repaired switch operation
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Performed regularly scheduled tree clearance

Planned

Remedial efforts completed.

LINE_5800CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders.
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed three phase recloser
Tested / Inspected relay settings

Planned:

Remedial efforts completed.

LINE_600BA

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Checked / Repaired switch operation
Replaced underground cable
Installed additional fuse
Completed regularly scheduled tree clearance
Completed reliability corrective work orders
Upgraded fuse coordination

Planned

Remedial efforts completed.

LINE_800CR

Chester County

Completed:

Completed reliability corrective work orders
Upgraded fuses
Checked / Repaired switch operation
Installed three-phase recloser
Inspected selected areas of circuit for vegetation issues and correct as needed
Performed regularly scheduled tree clearance

Planned

Remedial efforts completed.

LINTON_351

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Installed single-phase recloser
Upgraded transformer
Inspected selected areas of circuit for vegetation issues and correct as needed
Performed regularly scheduled tree clearance

Planned

Remedial efforts completed.

LLANERCH_142

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Reconditioned underground cable
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders

Planned

Remedial efforts completed

LLANERCH_163

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed 3 phase recloser

Inspected selected areas of circuit for vegetation issues and correct as needed

Performed regularly scheduled tree clearance

Installed aerial cable

Planned

Remedial efforts completed

LOMBARD_131

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fuses

Upgraded lightning protection

Planned

Remedial efforts completed.

MARSHALLTON_001

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional fuses

Completed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

MATSON_131

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed animal protection

Completed regularly scheduled tree clearance

Installed faulted circuit indicators

Inspected recloser operation

Installed compact single phase reclosers

Planned

Remedial efforts completed

MEDIA_012

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional animal protection

Planned:

Remedial efforts completed.

MIDDLETOWN_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

MIDDLETOWN_133

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Checked recloser operation

Planned:

Remedial efforts completed

MIDDLETOWN_142

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed 3-phase recloser

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

MIDDLETOWN_349

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected / Tested recloser operation

Installed additional lightning protection

Installed single-phase recloser

Installed three-phase recloser

Planned:

Remedial efforts completed

MIDDLETOWN_352

Delaware County

Completed:

Completed reliability corrective work orders.

Inspected circuit visually and with thermographic camera

Inspected recloser operation

Installed switch

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned

Remedial efforts completed.

MORTON_142

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional lightning protection

Installed single-phase recloser

Planned:

Remedial efforts completed.

MOSER_342

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Performed regularly scheduled tree clearance

Installed 3-phase recloser

Planned:

Remedial efforts completed

NESHAMINY_131

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected recloser operation

Upgraded fuse

Replaced cable

Tested / Inspected recloser operation

Installed compact single-phase recloser

Planned:

Remedial efforts completed.

NESHAMINY_142

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Replaced underground cable

Reconfigured circuit

Planned

Remedial efforts completed.

NESHAMINY_161

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Replaced cable

Planned:

Remedial efforts completed.

NESHAMINY_162

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Tested / Inspected recloser operation

Replaced cable

Planned:

Remedial efforts completed.

NESHAMINY_164

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Installed single-phase recloser

Installed three -phase recloser

Tested / Inspected recloser operation

Planned:

Remedial efforts completed.

NEWLINVILLE_342

Chester County

Completed:

Completed regularly scheduled tree clearance

Inspected / Tested recloser operation

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Upgraded lightning protection

Planned:

Remedial efforts completed.

NEWTOWN_SQUARE_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed compact single-phase recloser

Completed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

NEWTOWN_SQUARE_134

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Installed (3) 3-phase reclosers

Planned:

Remedial efforts completed.

NEWTOWN_SQUARE_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed 3-phase recloser

Planned:

Remedial efforts completed.

NEWTOWN_SQUARE_144

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders

Planned:

Remedial efforts completed.

NEWTOWN_SQUARE_146

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Completed regularly scheduled tree clearance
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial work completed

NORTH_WALES_363

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Upgraded lightning protection
Upgraded transformer
Installed additional fusing
Installed additional lightning protection
Replaced recloser
Inspected / Repaired switch
Replaced cable
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial work completed

PENTRIDGE_014

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fusing

Planned:

Remedial work completed

PENTRIDGE_017

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Replaced cable

Balanced load on phases

Upgraded transformer

Planned:

Remedial work completed

PERKIOMEN_361

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fusing

Upgraded lightning protection

Tested / Inspected recloser operation

Upgraded transformers

Planned

Remedial efforts completed.

PORTERS MILL_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

PULASKIE_132

Philadelphia County

Completed

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Upgraded lightning protection

Inspected selected areas of circuit for vegetation issues and correct as needed

Upgraded fusing

Planned:

Remedial efforts completed.

RICHMOND_132

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Replaced underground cable

Inspected circuit visually and with thermographic camera

Upgraded lightning protection

Installed additional fuses

Planned:

Remedial efforts completed.

ROXBOROUGH_131

Philadelphia County

Completed:

Performed regularly scheduled tree clearance

Completed reliability corrective work orders

Complete reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

SLATE_000

York County

Completed:

Upgraded fusing

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed.

SUNNYBURN_001

York County

Completed

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Upgraded fuses

Planned:

Remedial efforts completed.

TANGUY_000

Delaware County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Installed single-phase recloser

Coordinated fusing

Planned:

Remedial efforts completed.

TREDYFFRIN_132

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed switch

Installed wildlife protection

Planned:

Remedial efforts completed.

TREDYFFRIN_141

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Tested/ Inspected recloser operation
Installed lightning protection
Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed

TREVOSE_136

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Performed regularly scheduled tree clearance
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed single phase recloser
Upgraded transformer
Upgraded underground cable
Upgraded wire
Tested / Inspected recloser operation
Installed three-phase recloser

Planned:

Remedial efforts completed

TROOPER_002

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Performed regularly scheduled tree clearance
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded fuses
Upgraded wire

Planned

Remedial efforts completed.

TUNA_142

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fusing
Upgraded lightning protection

Planned:

Remedial efforts completed.

UPPER_DARBY_134

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Upgraded wildlife protection

Planned:

Remedial efforts completed.

UPPER_DARBY_139

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fusing
Upgraded lightning protection
Tested / Inspected recloser operation

Planned:

Remedial efforts completed.

UPPER_MERION_131

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed 3 phase recloser
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

UPPER_MERION_132

Chester County

Completed:

Completed reliability corrective workorders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective workorders
Performed regularly scheduled tree clearance
Upgraded lightning protection
Installed additional fuses
Balanced phases

Planned:

Remedial efforts completed

WARRINGTON_341

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Upgraded wire
Upgraded wildlife protection
Installed single-phase recloser
Performed regularly scheduled tree clearance

Planned

Remedial efforts completed.

WAYNE_131

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed three-phase recloser

Inspected selected areas of circuit for vegetation issues and correct as needed

Performed regularly scheduled tree clearance

Planned

Remedial efforts completed.

WAYNE_133

Delaware County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed.

WAYNE_136

Delaware County

Completed:

Completed reliability corrective work orders

Installed three-phase recloser

Installed lightning protection

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed

WAYNE_137

Delaware County

Completed:

Upgraded transformer

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed single phase recloser

Performed regularly scheduled tree clearance

Planned

Remedial efforts completed

WAYNE_141

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional lightning protection

Planned

Remedial efforts completed

WESTMORELAND_133

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Performed regularly scheduled tree clearance
Completed reliability corrective work orders
Installed additional fuses
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

WHITEMARSH_141

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Performed regularly scheduled tree clearance
Replaced underground cable
Inspected recloser operation
Upgraded wildlife protection
Upgraded lightning protection
Upgraded transformer
Installed single-phase recloser

Planned:

Remedial efforts completed

WHITEMARSH_163

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Upgraded transformer
Upgraded fuses

Planned

Remedial efforts completed

WOODBOURNE_353

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Reconfigured circuit
Installed additional fuses
Inspected selected areas of circuit for vegetation issues and corrected as needed
Checked / Tested recloser operation
Installed addition wildlife protection
Performed regularly scheduled tree clearance

Planned

Remedial efforts completed

YEADON_134

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional fusing

Tested/ Inspected recloser operation

Installed wildlife protection

Installed additional lightning protection

Planned

Remedial efforts completed.

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).