



Richard G. Webster, Jr.
Director
Rates and Regulatory Affairs

Telephone 215.841.4000 ext 5777
Fax 215.841.6208
www.exeloncorp.com
dick.webster@exeloncorp.com

PECO Energy Company
2301 Market Street, 515
Philadelphia, PA 19103

Mail To: 8699
Philadelphia, PA 19101-8699

October 29, 2010

RECEIVED

OCT 29 2010

FedEx

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Second Floor
Harrisburg, Pennsylvania 17120

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary Chiavetta:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed are an original and six copies of PECO's 2010 Quarterly Reliability Report for the period ending September 30, 2010.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential and Proprietary" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have questions regarding this matter, please call me at 215-841-5777.


Sincerely,

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures

SAN/amm

**PECO Energy Company
Quarterly Reliability Report
For Period Ending September 30, 2010**



October 29, 2010

RECEIVED

OCT 29 2010

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending September 30, 2010 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa. Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

No Major events occurred during the 3rd quarter.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,677,372	1,818,659	3,749,875	1,155,886	224,992,490	1.08	124	134	0.69

*Data reflects 12 months ending 09/30/2010

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI and SAIDI are currently below the standard and benchmark, CAIDI is above the benchmark but below the standard established on May 7, 2004. No benchmark or standard was established for MAIFI.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits for 2010 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) "A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."

12 Months Ending September 30, 2010					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	1,148	8.7%	34,027	1.9%	2,655,617
Contact/Dig-In	152	1.1%	17,115	0.9%	1,062,991
Equipment Failure	4,835	36.5%	731,295	40.1%	79,064,485
Lightning	436	3.3%	57,400	3.2%	6,287,725
Other	2,239	16.9%	194,289	10.7%	19,349,824
T&S	27	0.2%	89,946	4.9%	4,206,308
Unknown	578	4.4%	67,848	3.7%	7,366,465
Vegetation-Broken/Uprooted	2,065	15.6%	381,436	20.9%	65,828,750
Vegetation-Ingrowth	1,440	10.9%	161,725	8.9%	31,649,578
Vehicles	330	2.5%	86,672	4.8%	8,048,194

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (70% of vegetation outages), as opposed to ingrowth (30% of vegetation outages). PECO has continued with the significant supplemental vegetation management program it began in 2006 to prune or remove trees between cycles of it's regularly scheduled vegetation management program.

Section 57.195(e)(6). *“Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals /objectives” (For First, Second and Third Quarter reports only).”*

Predictive and Preventive Maintenance Program – status as of 9/30/2010					
	3 rd Quarter Tasks		YTD Tasks		2010 Total Planned
	Planned	Complete	Planned	Complete	
Manhole Inspections (Number of manholes inspected)	688	1,343	1,392	2,054	1,453
Circuit Patrol & Thermography (Number of circuits inspected)	202	0	1,514	1,881	1,514
Recloser Inspections (Number of reclosers inspected)	58	92	182	240	246
Center City Network Inspections (Number of maintenance tasks performed (e.g. visual inspection, functional testing))	0	0	318	398	318
T&S Maintenance (Number of maintenance tasks performed (e.g. visual inspection, predictive/diagnostic maintenance, preventive maintenance) for a variety of substation components)	936	1,306	3,076	3,674	4,043
T&S Testing (Number of maintenance tasks performed (e.g. calibration, trip test))	340	535	1,119	1,781	1,542
Totals	2,224	3,276	7,601	10,028	9,116
Vegetation Management Preventive Maintenance Program – status as of 9/30/10					
	3 rd Quarter Miles		YTD Miles		2010 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	796	797	1,968	1,973	2,465
Transmission Trimming and Removals	49	49	155	155	198
Totals	845	846	2,123	2,128	2,663

Section 57.195(e)(7). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3rd Quarter	Actual 3rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.7	\$0.5	\$2.1	\$1.6
Capacity Expansion	\$0.1	\$0.1	\$1.0	\$0.4
System Performance	\$11.1	\$9.3	\$32.5	\$27.1
Facility Relocation	\$1.0	\$0.2	\$3.4	\$0.7
Maintenance	\$37.0	\$38.5	\$113.6	\$115.5
Total	\$49.9	\$48.6	\$152.6	\$145.3

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3rd Quarter	Actual 3rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$10.0	\$8.2	\$30.2	\$25.2
Capacity Expansion	\$42.5	\$43.6	\$100.2	\$98.5
System Performance	\$18.0	\$15.8	\$45.2	\$48.8
Facility Relocation	\$4.6	\$5.1	\$16.6	\$8.7
Maintenance	\$20.2	\$19.6	\$57.3	\$62.4
Total	\$95.3	\$92.3	\$249.5	\$243.6

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of September 30, 2010 was as follows:

Aerial Lineman	389
Underground Lineman (Include UTS)	54
Transmission / Substation Mechanics, Operators	107
Energy Technicians	99
Aerial Foreman	60
Underground Foreman (Includes UTS)	18
Transmission / Substation Foreman	30
Total	757

Contact Persons:

J. Coffman
 Director, Engineering
 (215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
 Director, Rates and Regulatory
 (215) 841-5777
dick.webster@peco-energy.com

Appendix A

Rolling 12-month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
AVONDALE 001	385	1.77	153	271	2.12	681	1739	815
BALA 045	604	1.08	108	116	0.00	650	1168	0
BELLEVUE 133	1404	0.47	380	178	1.00	659	4175	1411
BELLEVUE 134	799	2.21	209	461	1.18	1763	6143	945
BETHAYRES 002	498	3.21	102	327	1.03	1599	2716	513
BLUE GRASS 144	1461	1.21	114	138	0.00	1767	3371	0
BRISTOL 012	881	0.31	191	59	0.00	273	869	0
BRYAN 001	477	7.37	136	1002	1.00	3516	7963	477
BYBERRY 162	1553	2.68	39	103	1.00	4166	2675	1547
CHALFONT 001	527	2.22	151	335	1.00	1172	2942	527
CHANDLER 000	487	7.11	271	1930	0.50	3465	15664	244
CHARLTON 000	475	3.25	58	188	0.00	1543	1491	0
CHESTNUT HILL 031	316	1.00	83	83	0.00	315	436	0
CHICHESTER 134	2060	1.17	55	64	1.18	2419	2212	2431
CLAY 342	2372	5.30	125	661	3.37	12576	26133	7991
COLWYN 133	3362	0.08	126	10	2.00	272	571	6722
CONCORD 351	1965	3.97	147	582	1.94	7810	19076	3817
CRESCENTVILLE 136	2428	0.10	112	12	0.99	253	470	2398
CROSS 000	299	2.76	854	2352	4.53	824	11723	1355
CROYDON 132	1481	0.09	381	32	0.00	126	801	0
CRUM LYNNE 138	1610	1.27	87	110	0.75	2042	2956	1210
DALEVILLE 342	622	3.31	277	916	0.81	2056	9495	503
DAVISVILLE 003	947	6.13	157	962	2.00	5803	15191	1896
DUTTON 001	885	2.18	38	83	0.00	1926	1223	0
ELKINS PARK 011	445	1.25	84	105	0.00	557	776	0
EMILIE 132	1373	1.33	450	597	0.69	1822	13660	943
EMILIE 133	1740	1.15	99	115	0.00	2008	3325	0
FIN 001	241	6.35	130	823	1.00	1531	3306	241
FLINT 144	898	2.26	207	467	1.01	2028	6996	910
FOX CHASE 133	844	2.44	227	553	1.00	2059	7785	844
HAGYS 004	311	1.43	356	508	0.00	444	2635	0
HEATON 139	1530	3.65	119	433	0.15	5581	11036	224
HEATON 164	1157	1.32	193	254	0.00	1523	4889	0
HEATON 169	1460	1.17	89	104	1.11	1709	2525	1618
ISLAND ROAD 136	1599	0.74	292	215	0.00	1177	5724	0
JENKINTOWN 139	1011	1.79	83	149	2.16	1807	2508	2188
JENKINTOWN 140	387	3.28	501	1641	0.00	1268	10587	0
JENNERSVILLE 341	2622	4.24	130	553	1.84	11119	24153	4820
KAOLIN 001	219	3.03	47	142	3.17	664	519	694
KAOLIN 003	232	2.01	19	38	3.41	467	146	791
KEMBLE 002	394	1.19	237	281	1.01	468	1847	398
KENNETT SQUAR 001	399	4.85	151	732	12.49	1936	4869	4984
KENNETT SQUAR 003	644	3.75	141	530	11.77	2414	5684	7578
KENNETT_SQUAR_005	306	6.08	231	1402	11.68	1860	7150	3573

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
KERBAUGH 005	1435	0.15	128	19	0.00	217	463	0
KERBAUGH 009	984	0.06	697	45	0.00	63	732	0
LANDENBERG 000	551	4.61	55	254	0.40	2542	2330	222
LENAPE 341	981	2.41	255	613	0.13	2361	10026	128
LENAPE 344	1823	3.11	55	171	4.84	5668	5201	8830
LENAPE 351	1611	5.42	158	859	9.66	8734	23061	15564
LINE 1099	2259	0.76	148	112	0.44	1708	4201	986
LINE 1100CL	1405	3.27	89	292	0.66	4599	6832	924
LINE 2200CR	763	2.96	123	364	0.57	2255	4628	434
LINE 2241	1456	0.56	104	58	0.00	813	1408	0
LINE 2445	489	1.49	168	250	0.00	728	2039	0
LINE 300CR	2314	0.79	117	92	1.67	1833	3565	3867
LINE 4600PB	350	2.04	92	187	0.00	713	1093	0
LINE 518	6	3.00	422	1266	0.00	18	127	0
LINE 7200WH	216	1.93	55	107	0.44	416	385	96
LINE 734	115	1.13	102	115	0.00	130	221	0
LINFIELD 000	857	0.53	115	60	0.00	450	863	4
LINTON 342	2901	1.45	197	284	0.01	4194	13747	21
LYNDELL 000	202	1.48	239	354	2.00	299	1193	404
MACDADE 137	2070	1.04	144	150	0.46	2161	5191	949
MALL 058	59	4.00	240	958	0.00	236	942	0
MALVERN 001	728	2.96	166	492	1.49	2153	5971	1082
MARKLEY 133	1260	2.98	318	948	0.71	3754	19915	893
MARPLE 138	727	2.39	118	281	2.00	1736	3410	1455
MARSHALLTON 002	526	2.95	154	456	1.00	1553	3996	526
MEDIA 011	578	1.48	77	113	0.99	853	1092	573
MONROE 004	415	2.81	104	294	3.02	1168	2033	1255
MONROE 005	552	0.36	238	84	4.00	196	776	2208
NEWLINVILLE 343	2459	5.13	67	346	4.29	12605	14161	10541
NEWLINVILLE 344	2649	0.98	91	89	4.64	2597	3924	12288
NEWLINVILLE 351	1321	1.20	99	119	1.34	1587	2616	1766
NEWLINVILLE 353	2341	2.30	59	135	2.84	5384	5275	6648
NORRISTOWN 009	994	3.39	88	300	0.00	3368	4966	1
NORTH WALES 344	1706	0.87	183	160	0.39	1492	4553	673
OLIVE 001	971	0.97	159	154	1.00	944	2498	971
OLIVE 004	461	0.18	245	44	2.01	83	340	926
PARKESBURG 001	510	2.11	87	182	2.00	1074	1549	1018
PEACH BOTTOM 361	256	6.95	175	1217	0.39	1780	5193	99
PENCOYD 133	1262	1.03	271	279	2.00	1301	5871	2526
PERKIOMEN 354	2942	1.28	93	120	0.77	3767	5860	2264
PLYMOUTH 148	1750	0.76	80	61	0.45	1327	1772	790
PULASKI 135	2915	2.03	38	76	0.00	5926	3713	0
PULASKI 136	2300	1.10	33	37	0.38	2534	1404	872
RADNOR 131	33	4.76	159	756	3.91	157	416	129
RICHMOND 132	1846	2.40	51	121	0.71	4433	3737	1314
RICHMOND 137	2291	0.52	35	18	0.66	1192	690	1518
RODGERS 131	293	2.50	123	307	0.00	732	1499	0

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
RUSHLAND 000	430	6.14	331	2031	1.03	2640	14559	444
SADSBURY 000	631	1.50	61	92	3.97	949	967	2504
SAVILLE 134	2886	0.38	99	38	0.14	1100	1809	394
SOLEBURY 001	500	3.12	337	1050	3.17	1559	8750	1585
SPROUL 001	497	1.47	113	167	0.00	732	1381	2
STREET 000	335	4.06	123	500	0.99	1361	2789	333
SUNNYBURN 002	347	6.35	166	1055	0.00	2203	6101	1
SUSQUEHANNA 341**	0	0.00	0	0	0.00	0	0	0
TABOR 136	3486	0.13	384	50	0.00	454	2903	0
TOKENA 002	238	3.45	86	296	1.63	822	1173	388
TREVOSE 138	1210	2.18	88	192	0.00	2632	3868	0
TROOPER 001	554	2.74	395	1084	0.00	1520	10005	1
TURK 000	601	2.03	260	528	0.00	1222	5287	0
WAGONTOWN 000	597	2.05	40	82	8.02	1226	818	4788
WALLACE 000	231	2.36	136	320	1.44	545	1231	332
WARMINSTER 142	1848	2.92	61	178	0.31	5397	5475	582
WAWA 000	401	2.25	240	539	0.00	903	3604	0
WAYNE 134	676	5.88	76	449	1.94	3972	5062	1311
WHITEMARSH 133	1291	3.50	154	539	1.98	4519	11604	2562
WICKER 001	380	6.61	101	669	4.06	2510	4234	1543
WILLOWDALE 002	469	2.19	372	817	0.04	1029	6385	17
WORTH 000	343	0.14	226	32	0.99	49	185	339

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Note: All customers in Pennsylvania formerly supplied by the Susquehanna 341 circuit have been transferred to a new PECO circuit. Susquehanna 341 continues to supply customers in Maryland.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 03/31/10

AVONDALE_001

Chester County

Completed:

Inspected selected areas of circuit for vegetation issues and corrected as needed

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspect/ Test recloser operation

Upgraded fuses

Planned:

Remedial efforts completed

BALA_045

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Installed additional fusing

Replaced lightning protection

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

BELLEVUE_133

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed aerial cable

Installed (2) 3 phase reclosers

Upgraded secondary wire

Installed compact single phase recloser

Installed additional lightning protection

Planned:

Remedial efforts completed

BELLEVUE_134

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Replaced URD cable

Planned:

Remedial efforts completed

BETHAYRES_002

Montgomery County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded secondary wires

Planned:

Remedial efforts completed

BLUE_GRASS_144

Philadelphia County

Completed

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional fusing
Upgraded cable insulation
Completed regularly schedule tree clearance
Completed reliability corrective work orders

Planned

Remedial efforts completed

BRISTOL_012

Bucks County

Completed

Inspected selected areas of circuit for vegetation issues and corrected as needed
Inspected circuit visually and with thermographic camera
Upgraded secondary wires
Completed reliability corrective work orders
Installed (2) 3 phase reclosers

Planned

Remedial efforts completed

BRYAN_001

York County

Completed

Inspected selected areas of circuit for vegetation issues and corrected as needed
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Completed regularly schedule tree clearance
Installed additional fuse
Installed 1 phase recloser
Installed 3 phase recloser

Planned

Remedial efforts completed

BYBERRY_162

Bucks County

Completed

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed addition fuses
Installed animal protection
Installed additional lightning protection
Upgraded fuses

Planned

Remedial efforts completed

CHALFONT_001

Bucks County

Completed

Upgraded transformer

Installed additional lightning protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced underground cable

Completed reliability corrective work orders

Planned

Remedial efforts completed

CHANDLER_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Inspected recloser operation

Upgraded lightning protection

Planned:

Remedial efforts completed

CHARLTON_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed lightning protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

CHESTNUT_HILL_031

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional fusing

Planned:

Remedial efforts completed

CHICHESTER_134

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional fusing

Installed additional lightning protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

CLAY_342

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional fuses

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed lightning protection

Planned:

Remedial efforts completed.

COLWYN_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Upgraded lightning protection

Upgraded wildlife protection

Inspect /Test recloser operation

Planned:

Remedial efforts completed.

CONCORD_351

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Install 3 phase recloser

Inspect/Test recloser operation

Install faulted circuit Indicators

Planned:

Remedial efforts completed.

CRESCENTVILLE_136

Philadelphia County

Completed

Installed additional fusing

Upgraded lightning protection

Inspected circuit visually and with thermographic camera

Completed regularly scheduled tree clearance

Completed reliability corrective work orders

Installed 2- 3 phase reclosers

Installed additional fusing

Planned

Remedial efforts completed

CROSS_000

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed (2) 3 phase reclosers

Planned:

Remedial efforts completed

CROYDON_132

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

CRUM_LYNNE_138

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded animal protection

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fuses

Planned:

Remedial efforts completed

DALEVILLE_342

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed 2- three phase reclosers

Planned:

Remedial efforts completed

DAVISVILLE_003

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Replaced switch

Planned:

Remedial efforts completed

DUTTON_001

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded transformer

Installed additional lightning protection

Installed additional fuses

Planned

Remedial efforts completed

ELKINS_PARK_011

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Tested/ Inspected recloser operation

Upgraded secondary wire

Completed regularly schedule tree clearance

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed 2-three phase reclosers

Planned:

Remedial efforts completed

EMILIE_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective work orders

Installed wildlife protection

Installed additional fusing

Installed compact single phase recloser

Installed 3 phase recloser

Planned:

Remedial efforts completed

EMILIE_133

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded secondary wire

Installed lightning protection

Installed 3 phase recloser and tie

Planned:

Remedial efforts completed

FIN_001

York County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded lightning protection

Performed regularly schedule tree clearance

Install 3 phase recloser on supply line

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned

Remedial efforts completed.

FLINT_144

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Performed regularly scheduled tree clearance

Upgraded fuse coordination

Installed additional fuses

Upgraded transformer

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

FOX_CHASE_133

Philadelphia County

Completed:

Completed regularly scheduled tree clearance.

Performed regularly scheduled tree clearance

Installed additional fuses

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded lightning protection

Planned:

Remedial efforts completed

HAGYS_004

Delaware County

Completed:

Performed regularly scheduled tree clearance

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Installed additional lightning protection

Inspect selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

HEATON_139

Montgomery County

Completed:

Installed additional fuses

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded transformer

Planned:

Remedial efforts completed

HEATON_164

Bucks County

Completed:*Inspected circuit visually and with thermographic camera*

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

HEATON_169

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded transformer

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed three phase recloser

Planned:

Remedial efforts completed

ISLAND_ROAD_136

Philadelphia County

Completed

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Installed additional fuses

Upgraded lightning protection

Planned:

Remedial efforts completed

JENKINTOWN_139

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed additional fusing
Upgraded secondary wire
Installed faulted circuit indicators
Installed 3-single phase reclosers
Replaced underground cable
Installed faulted circuit indicators

Planned:

Install additional animal protection
Upgrade aerial cable

JENKINTOWN_140

Montgomery County

Completed:

Completed reliability corrective work orders
Installed sectionalizing devices
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Performed regularly schedule tree clearance
Test/Inspect recloser operation
Installed additional fuses

Planned:

Remedial efforts completed

JENNERSVILLE_341

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Replaced switch
Installed additional lightning protection

Planned:

Remedial efforts completed

KAOLIN_001

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Added lightning protection to supply circuit
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed.

KAOLIN_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Upgraded fuses coordination
Inspect/Test recloser operation

Planned:

Remedial efforts completed.

KEMBLE_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed wildlife protection
Installed additional fuses

Planned:

Remedial efforts completed

KENNETT_SQUARE_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded transformer

Planned:

Remedial efforts completed

KENNETT_SQUARE_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders

Planned:

Remedial efforts completed

KENNETT_SQUARE_005

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

KERBAUGH_005

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Inspected circuit visually and with thermographic camera
Upgraded transformers
Installed additional fuses
Upgraded lightning protection

Planned:

Remedial efforts completed

KERBAUGH_009

Philadelphia County

Completed:

Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed additional fusing
Upgraded lightning protection
Completed reliability corrective work orders
Performed regularly scheduled tree clearance

Planned:

Remedial efforts completed

LANDENBERG_000

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 1 phase recloser

Planned:

Remedial efforts completed.

LENAPE_341

Chester County

Completed:

Completed reliability corrective work orders
Performed regularly schedule tree clearance
Test/Inspect recloser operation
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Install-3 phase recloser
Complete reliability corrective work orders

LENAPE_344

Chester County

Completed:

Completed reliability corrective work orders
Performed regularly schedule tree clearance
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 3 phase recloser

Planned:

Remedial efforts completed

LENAPE_351

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed single-phase recloser
Performed regularly schedule tree clearance
Installed additional fuses
Installed additional lightning protection
Installed three-phase recloser
Tested/Inspected recloser operation

Planned

Remedial efforts completed

LINE_1099

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed wildlife protection
Installed 3 phase recloser
Installed lightning protection
Installed additional fusing

Planned:

Remedial efforts completed

LINE_1100CL

Chester County

Completed:

Installed additional lightning protection
Installed wildlife protection
Test/ Repair switch
Checked/Repaired switch operation
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 2-3-phase reclosers

Planned

Remedial efforts completed.

LINE_2200CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses

Planned

Remedial efforts completed.

LINE_2241

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

LINE_2445

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Replaced underground cable
Installed switch

Planned:

Remedial efforts completed

LINE_300CR

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Test/Repair switch
Installed 3 phase recloser and tie recloser

Planned

Remedial efforts completed.

LINE_4600PB

Chester County

Completed:

Completed reliability corrective work orders
Checked / Repaired recloser operation
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

LINE_518

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed.

LINE_7200WH

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Performed regularly scheduled tree clearance

Planned

Remedial efforts completed

LINE_734

Philadelphia County

Completed:

Completed reliability corrective work orders

Performed regularly schedule tree clearance

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional lightning protection

Planned

Remedial efforts completed

LINFIELD_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fuses

Upgraded lightning protection

Planned

Remedial efforts completed

LINTON_342

Bucks County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Upgrade lightning protection

Planned:

Remedial efforts completed

LYNDELL-000

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional fuses

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional lightning protection

Planned

Remedial efforts completed

MACDADE_137

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Replaced aerial wire

Upgraded aerial wire

Planned:

Remedial efforts completed

MALL_058

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Upgraded transformer/ underground wires

MALVERN_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed 3 phase recloser

Upgraded transformer

Installed additional fuses

Planned:

Remedial efforts completed

MARKLEY_133

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Installed wildlife protection

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Install 3 phase recloser and tie

Installed single phase recloser

Test/Inspect recloser operation

Planned:

Remedial efforts completed

MARPLE_138

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Installed additional lightning protection
Upgraded lightning protection
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

MARSHALLTON-002

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 2-three-phase reclosers
Upgraded fuse coordination

Planned:

Remedial efforts completed

MEDIA_011

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Performed regularly schedule tree clearance
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 3 phase recloser

Planned

Remedial efforts completed

MONROE_004

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Installed additional fuses

Planned:

Upgraded primary wire
Perform regularly schedule tree clearance
Install additional wildlife protection
Upgrade primary wire

MONROE_005

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Upgraded transformer

Planned:

Install compact single phase recloser
Complete reliability corrective work orders

NEWLINVILLE_343

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed compact single phase recloser
Installed single-phase recloser

Planned:

Remedial efforts completed.

NEWLINVILLE_344

Chester County

Completed

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded lightning protection
Upgraded fuses
Complete reliability corrective work orders
Install single phase recloser

Planned

Remedial efforts completed

NEWLINVILLE_351

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Inspect/test recloser operation

Planned:

Remedial efforts completed.

NEWLINVILLE_353

Chester County

Completed

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

NORRISTOWN_009

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgrade transformer

Planned:

Remedial efforts completed

NORTH_WALES_344

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed (2) three -phase recloser

Planned:

Remedial efforts completed

OLIVE_001

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed 3 phase recloser

Planned:

Remedial efforts completed

OLIVE_004

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Installed additional lightning protection
Installed additional fuses
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

PARKESBURG_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Install 3-phase recloser

Planned:

Remedial efforts completed

PEACH_BOTTOM_361

York County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Performed regularly schedule tree clearance
Test/Inspect recloser operation

Planned:

Remedial efforts completed.

PENCOYD_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed animal protection
Upgraded fuses
Upgrade underground wires

Planned:

Remedial efforts completed

PERKIOMEN_354

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed (3) single phase recloser
Replaced switch
Installed additional lightning protection
Installed 3 phase recloser

Planned:

Remedial efforts completed

PLYMOUTH_148

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Install 3 phase recloser
Upgraded wildlife protection
Inspected selected areas of circuit for vegetation issues and correct as needed
Install 3 phase recloser

Planned:

Remedial efforts completed

PULASKIE_135

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fusing
Upgraded lightning protection
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Completed reliability corrective work orders

PULASKIE_136

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fusing
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial work completed

RADNOR_131

Delaware County

Completed:

Completed reliability corrective work orders
Performed regularly schedule tree clearance
Inspected circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed
Install additional fuses

Planned:

Remedial work completed

RICHMOND_132

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Replaced cable
Performed regularly schedule tree clearance

Planned:

Installed additional fuses
Inspected selected areas of circuit for vegetation issues and correct as needed
Complete reliability corrective work orders

RICHMOND_137

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Install additional fuses
Performed regularly schedule tree clearance
Installed (2) three phase reclosers
Upgraded transformers

Planned

Remedial efforts completed.

RODGERS_131

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

RUSHLAND_000

Bucks County

Completed

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Upgraded transformers

Inspected selected areas of circuit for vegetation issues and correct as needed

Tested/Inspected recloser operation

Planned:

Remedial efforts completed.

SADSBURY_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Install 3 phase recloser

Install additional lightning protection

Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial work completed

SAVILLE_134

Delaware County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fusing

Install single phase recloser

Planned:

Remedial efforts completed

SOLEBURY_001

Bucks County

Completed:

Install additional fuse

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Upgrade primary wire

Upgraded fuse coordination

Planned

Remedial work completed

SPROUL_001

Delaware County

Completed

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Planned:

Remedial efforts completed

STREET_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Upgrade transformer

Performed regularly schedule tree clearance

Installed 2- three phase reclosers

Installed compact single phase recloser

Installed additional fuses

Planned:

Remedial work completed

SUNNYBURN_002

York County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Upgraded aerial cable

Performed regularly schedule tree clearance

Planned:

Upgrade transformer

Install additional lightning protection

SUSQUEHANNA_341

York County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Performed regularly schedule tree clearance

Replaced switch

Installed additional lightning protection

Planned:

Remedial work completed

TABOR_136

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fuses

Planned:

Remedial efforts completed

TOKENA_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Upgraded lightning protection

Planned

Remedial efforts completed.

TREVOSE_138

Bucks County

Completed:

Completed reliability corrective work orders

Install compact single phase recloser

Upgraded secondary wire

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Installed additional animal protection

Upgrade secondary wire

TROOPER_001

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial work completed

TURK_000

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fusing

Upgraded fusing

Planned:

Remedial efforts completed.

WAGONTOWN_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded transformer

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

WALLACE_000

Chester County

Completed:

Completed reliability corrective workorders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses

Planned:

Remedial efforts completed

WARMINSTER_142

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Installed 3- single phase reclosers
Upgraded fuses
Installed wildlife protection
Upgraded aerial wire

Planned

Remedial efforts completed.

WAWA_000

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional lightning protection
Performed regularly schedule tree clearance
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded lightning protection
Installed additional lightning protection

Planned

Remedial work completed

WAYNE_134

Delaware County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed 6 single phase reclosers
Performed regularly schedule tree clearance

Planned:

Remedial efforts completed.

WHITEMARSH_133

Montgomery County

Completed:

Completed reliability corrective work orders

Installed wildlife protection

Installed 3- single phase reclosers

Upgraded aerial wire

Performed regularly schedule tree clearance

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed 2-three-phase reclosers

Planned:

Remedial work completed

WICKER_001

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

WILLOWDALE_002

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial work completed

WORTH_000

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Install additional fuses

Installed 3 phase recloser

Planned:

Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).

From: Origin ID: REDA (215) 841-5778
 Anna Migliaccio
 Exelon
 2301 Market Street S15-2
 Philadelphia, PA 19103




Ship Date: 29OCT10
 ActWgt: 1.0 LB
 CAD: 9876187/NET3090

Delivery Address Bar Code



Ref #
 Invoice #
 PO #
 Dept #

SHIP TO: (717) 772-7777 BILL SENDER
Rosemary Chiavetta, Secretary
Pa Public Utility Commission
400 NORTH ST FL 2
COMMONWEALTH KEYSTONE BLDG
HARRISBURG, PA 17120



TRK# 7940 6612 3066
 0201

MON - 01 NOV A1
 STANDARD OVERNIGHT
 RES

17120

PA-US

MDT

SH MDTA



58AG12REF278D

After printing this label:

1. Use the 'Print' button on this page to print your label to your laser or inkjet printer.
2. Fold the printed page along the horizontal line.
3. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Warning: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your FedEx account number.

Use of this system constitutes your agreement to the service conditions in the current FedEx Service Guide, available on fedex.com. FedEx will not be responsible for any claim in excess of \$100 per package, whether the result of loss, damage, delay, non-delivery, misdelivery, or misinformation, unless you declare a higher value, pay an additional charge, document your actual loss and file a timely claim. Limitations found in the current FedEx Service Guide apply. Your right to recover from FedEx for any loss, including intrinsic value of the package, loss of sales, income interest, profit, attorney's fees, costs, and other forms of damage whether direct, incidental, consequential, or special is limited to the greater of \$100 or the authorized declared value. Recovery cannot exceed actual documented loss. Maximum for items of extraordinary value is \$500, e.g. jewelry, precious metals, negotiable instruments and other items listed in our Service Guide. Written claims must be filed within strict time limits, see current FedEx Service Guide.