



Richard G. Webster, Jr.
Director
Rates and Regulatory Affairs

Telephone 215.841.4000 ext 5777
Fax 215.841.6208
www.exeloncorp.com
dick.webster@exeloncorp.com

PECO Energy Company
2301 Market Street, 515
Philadelphia, PA 19103

Mail To: 8699
Philadelphia, PA 19101-8699

April 29, 2011

RECEIVED

APR 29 2011

FedEx

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Second Floor
Harrisburg, Pennsylvania 17120

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary Chiavetta:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed are an original and six copies of PECO's 2011 Quarterly Reliability Report for the period ending March 31, 2011.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential and Proprietary" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have questions regarding this matter, please call me at 215-841-5777.


Sincerely,

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures

SAN/amm

**PECO Energy Company
Quarterly Reliability Report
For Period Ending March 31, 2011**



April 29, 2011

RECEIVED

APR 29 2011

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending March 31, 2011 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

No Major events occurred during the 1st quarter.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,681,249	1,991,401	4,208,515	1,152,951	252,510,898	1.18	127	150	0.69

*Data reflects 12 months ending 03/31/2011

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI is currently below the benchmark and standard. CAIDI and SAIDI are currently below the standard but above the benchmark established on May 7, 2004. No benchmark or standard was established for MAIFI.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits for 2011 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) "A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

APR 29 2011

RECEIVED

customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."

12 Months Ending March 31, 2011					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	1,019	7.3%	30,265	1.5%	2,383,406
Contact/Dig-In	145	1.0%	18,195	0.9%	1,792,916
Equipment Failure	4,943	35.6%	719,362	36.1%	74,649,449
Lightning	481	3.5%	68,555	3.4%	7,050,509
Other	2,577	18.5%	262,153	13.2%	29,577,196
T&S	33	0.2%	61,196	3.1%	3,334,685
Unknown	634	4.6%	92,929	4.7%	12,424,559
Vegetation-Broken/Uprooted	2,205	15.9%	459,655	23.1%	73,466,611
Vegetation-Ingrowth	1,523	11.0%	193,557	9.7%	39,808,810
Vehicles	337	2.4%	85,534	4.3%	8,022,755

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (70% of vegetation outages), as opposed to ingrowth (30% of vegetation outages). PECO has continued with the significant supplemental vegetation management program it began in 2006 to prune or remove trees between cycles of its regularly scheduled vegetation management program.

Predictive and Preventive Maintenance Program – status as of 3/31/2011					
	1 st Quarter Tasks		YTD Tasks		2011 Total Planned
	Planned	Complete	Planned	Complete	
Manhole Inspections (Number of manholes inspected)	32	202	32	202	2,197
Circuit Patrol & Thermography (Number of circuits inspected)	664	897	664	897	1,504
Recloser Inspections (Number of reclosers inspected)	72	108	72	108	288
Center City Network Inspections (Number of maintenance tasks performed (e.g. visual inspection, functional testing))	158	390	158	390	314
T&S Maintenance (Number of maintenance tasks performed (e.g. visual inspection, predictive/diagnostic maintenance, preventive maintenance) for a variety of substation components)	908	1,174	908	1,174	4,015
T&S Testing (Number of maintenance tasks performed (e.g. calibration, trip test))	444	444	444	444	1,622
Totals	2,278	3,215	2,278	3,215	9,940
Vegetation Management Preventive Maintenance Program – status as of 3/31/11					
	1 st Quarter Miles		YTD Miles		2011 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	410	424	410	424	2,640
Transmission Trimming and Removals	39	40	39	40	200
Totals	449	464	449	464	2,840

Section 57.195(e)(7). “Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)

\$Millions	Budgeted 1 st Quarter	Actual 1 st Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.6	\$0.3	\$0.6	\$0.3
Capacity Expansion	\$0.8	\$0.6	\$0.8	\$0.6
System Performance	\$10.8	\$9.8	\$10.8	\$9.8
Facility Relocation	\$0.5	\$0.2	\$0.5	\$0.2
Maintenance	\$39.7	\$42.3	\$39.7	\$42.3
Total	\$52.4	\$53.2	\$52.4	\$53.2

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 1 st Quarter	Actual 1 st Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$11.0	\$7.6	\$11.0	\$7.6
Capacity Expansion	\$34.1	\$33.7	\$34.1	\$33.7
System Performance	\$22.9	\$18.7	\$22.9	\$18.7
Facility Relocation	\$3.0	\$1.2	\$3.0	\$1.2
Maintenance	\$18.2	\$21.2	\$18.2	\$21.2
Total	\$89.2	\$82.4	\$89.2	\$82.4

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of March 31st 2011 was as follows:

Aerial Lineman	382
Underground Lineman (Include UTS)	54
Transmission / Substation Mechanics, Operators	107
Energy Technicians	101
Aerial Foreman	64
Underground Foreman (Includes UTS)	17
Transmission / Substation Foreman	31
Total	756

Contact Persons:

J. Coffman
 Director, Engineering
 (215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
 Director, Rates and Regulatory
 (215) 841-5777
dick.webster@peco-energy.com

Appendix A
Rolling 12- month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
ABINGTON 004	177	2.48	169	418	2.00	439	1234	354
BELLEVUE 002	763	5.14	143	737	0.00	3923	9369	0
BRADFORD 341	1594	3.05	119	363	3.18	4856	9631	5073
BRADFORD 342	2268	2.75	75	206	0.31	6243	7777	700
BRADFORD 346	2298	2.57	175	449	0.00	5897	17193	3
BRADFORD 352	988	4.25	122	519	1.02	4201	8538	1011
BRADFORD 353	1139	2.68	138	369	2.25	3048	7000	2559
BRYAN 002	393	4.40	128	563	1.01	1730	3685	397
BRYN MAWR 132	1106	4.47	262	1172	0.22	4943	21601	241
BUCKINGHAM 346	2494	2.35	131	308	2.76	5868	12812	6893
BUCKINGHAM 351	1833	5.41	163	880	0.54	9908	26889	985
BUCKINGHAM 352	2175	1.87	184	345	2.11	4071	12511	4584
BUCKINGHAM 353	1386	3.33	166	553	0.98	4621	12768	1357
BURHOLME 014	160	4.18	195	816	0.00	669	2177	0
BURHOLME 132	853	4.03	66	264	0.52	3441	3757	442
BYBERRY 148	1881	2.22	85	189	1.06	4172	5914	1998
BYBERRY 160	1463	3.49	106	371	0.00	5113	9042	0
BYBERRY 173	1649	3.45	110	380	0.14	5693	10448	239
CARMEL 004	579	3.11	177	552	1.00	1801	5322	579
CARVER 000	367	5.34	339	1812	0.00	1959	11084	0
CEDARBROOK 131	1014	0.49	327	159	0.00	492	2682	0
CHICHESTER 137	2038	2.69	59	160	0.03	5488	5425	63
CHURCH 004	455	4.65	113	528	2.95	2117	4001	1343
CIVIC 010	244	2.76	183	504	0.00	673	2049	0
CLAY 342	2380	6.08	217	1323	3.35	14478	52460	7982
CURLY 000	563	2.62	168	442	5.00	1476	4143	2815
DOWNINGTOWN 003	979	5.44	67	362	0.00	5330	5913	0
DOYLESTOWN 003	694	3.88	164	638	1.99	2695	7385	1384
DURHAM 002	588	3.12	128	401	1.00	1836	3925	588
EAGLE 352	1583	4.18	83	348	1.74	6610	9179	2757
FALLS 011	321	1.55	137	213	0.00	499	1137	0
FALLS 341	986	2.41	199	481	1.29	2378	7898	1271
FIN 002	453	6.45	137	881	1.04	2921	6655	471
FLINT 131	451	3.00	129	387	0.00	1352	2906	0
FLINT 147	162	4.60	365	1678	0.52	745	4530	84
FOULK 131	1739	5.45	112	607	1.13	9471	17605	1962
FOULK 133	1466	2.00	106	212	0.00	2927	5183	0
FOX CHASE 131	1709	2.53	95	241	1.00	4317	6853	1709
FOX CHASE 134	948	4.22	58	244	0.82	4003	3859	773
FURNACE 000	568	7.89	216	1707	0.00	4481	16160	0
GLADWYNE 138	477	3.73	331	1234	3.01	1780	9811	1437
GOLF 001	692	3.21	135	433	5.08	2221	4990	3518
GOLF 002	537	4.95	177	874	2.84	2656	7822	1523
GRAVEL 002	459	3.22	96	310	1.00	1479	2372	459
GROVE 000	640	3.84	111	426	2.00	2458	4546	1280
HANOVER 003	626	4.37	221	967	0.17	2735	10085	107
HEARTWOOD 001	585	3.43	261	894	0.00	2004	8718	0
HOWELL 002	388	6.74	135	912	1.05	2616	5900	407
CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
HUNTING PARK 048	908	2.89	107	308	0.00	2626	4664	0
JARRETT 132	947	2.32	77	178	0.90	2199	2815	851

JARRETT 144	1156	8.81	81	716	1.00	10184	13798	1154
JORDAN 002	434	1.56	154	241	1.00	677	1742	435
LENAPE 000	473	2.29	247	566	0.04	1084	4461	21
LINE 131 00WO	544	1.38	291	403	0.62	752	3650	339
LINE 149 00	989	2.53	100	254	3.53	2504	4188	3490
LINE 161 00CO	1216	2.27	179	406	0.99	2759	8236	1200
LINE 175 00CO	338	3.30	121	399	1.00	1117	2247	338
LINE 183 00	721	1.03	140	144	0.00	744	1732	0
LINE 2206	1005	3.74	60	226	1.24	3762	3789	1242
LINE 2252	278	2.75	182	500	0.02	764	2319	6
LINE 2672	70	6.17	56	348	0.00	432	407	0
LINE 2682	1834	3.03	72	219	0.00	5560	6693	0
LINE 3307NT	1779	1.31	183	239	0.87	2324	7098	1541
LINE 6000	16	3.94	215	847	0.00	63	226	0
LINE 9600	455	3.00	128	383	0.00	1365	2904	1
LOMBARD 032	199	4.00	83	333	0.00	796	1104	0
LOMBARD 043	330	1.08	43	47	0.00	358	257	0
MACDADE 136	2467	2.96	62	183	0.40	7302	7508	999
MAIN 000	130	6.88	170	1172	0.00	894	2539	0
MARPLE 003	436	5.22	326	1700	1.00	2276	12351	436
MIDDLETOWN 352	2320	5.20	202	1051	2.46	12074	40642	5715
MORGAN 001	246	3.11	145	451	1.54	764	1851	379
MORGAN 002	370	3.06	274	838	1.65	1132	5168	609
MORRISVILLE 012	829	4.46	62	279	1.00	3696	3850	828
MORTON 133	781	5.52	237	1311	0.00	4313	17060	0
MORTON 142	1307	3.52	165	582	0.53	4599	12674	699
MORWOOD 000	732	3.08	72	223	0.00	2253	2721	0
NEW HOPE 001	539	5.49	137	753	3.21	2957	6762	1731
NEW HOPE 002	706	5.35	117	626	3.12	3774	7362	2205
NEWLINVILLE 343	2469	4.74	55	260	2.82	11702	10681	6960
NEWTOWN SQUAR 131	1308	5.10	102	523	2.43	6676	11403	3182
NEWTOWN SQUAR 133	680	4.56	213	972	3.07	3101	11014	2085
NEWTOWN SQUAR 134	688	2.79	88	246	0.36	1920	2826	250
NEWTOWN SQUAR 146	1147	4.22	64	271	1.88	4846	5189	2154
NICE 001	154	7.91	69	547	0.80	1218	1404	123
NORCO 001	424	3.25	86	281	1.00	1379	1985	424
NORTH WALES 347	848	2.27	104	236	1.36	1922	3334	1155
PENCOYD 134	221	3.90	323	1258	0.00	861	4635	0
PIKE 041	1176	1.90	60	114	0.00	2232	2239	0
PLANEBROOK 351	1107	5.64	107	605	1.15	6240	11170	1275
PLUMSTEAD 001	330	5.11	101	515	1.02	1686	2830	337
PULASKI 014	965	2.19	112	246	0.23	2117	3951	226
ROXBOROUGH 136	1151	1.69	106	180	0.00	1944	3444	0
SCOTT_002	291	2.15	189	408	0.00	627	1977	0
SHEEDER_000	460	4.80	183	879	2.00	2206	6736	919
SOLEBURY_002	318	2.49	303	755	3.00	793	4000	954
SPROUL_002	652	9.32	54	506	1.00	6077	5494	652
		12 Month	12 Month	12 Month				
CIRCUIT	CUSTOMERS	Rolling	Rolling	Rolling	Rolling	Rolling	Rolling	Rolling
	ON CIRCUIT	Circuit	Circuit	Circuit	Circuit	Circuit	Customer	Customer
		SAIFI	CAIDI	SAIDI	MAIFI	Interrupted	Hours	Interrupted
STONY 001	402	4.06	96	388	1.00	1631	2597	402
STOTTSVILLE 000	593	5.35	88	473	1.00	3172	4673	593
SUNNYBURN 001	458	6.20	212	1316	0.00	2839	10048	0
TREDYFFRIN 341	641	3.23	120	386	0.00	2072	4127	0
TUNA 141	1276	2.03	85	172	0.00	2594	3658	1
UNIVERSITY 011	364	3.00	217	651	0.51	1091	3952	186

UPPER DARBY 132	1637	3.92	53	207	0.00	6417	5652	0
UPPER MERION 351	2693	2.90	96	278	1.09	7797	12480	2942
WAYNE 134	676	5.49	100	552	2.99	3712	6217	2023
WAYNE 136	864	3.64	96	349	3.71	3141	5021	3203
WEST BUCK 001	244	4.16	144	597	1.99	1014	2429	486
WHITEMARSH 141	1044	3.94	73	288	2.02	4111	5006	2107
WICKER 002	153	8.32	136	1131	1.01	1273	2883	155
WOODBOURNE 352	649	2.49	277	691	0.65	1617	7474	423
WRIGHT 000	401	1.44	201	289	0.01	577	1929	4
WYNCOTE 003	215	5.27	149	785	0.00	1134	2813	0
YEADON 134	1821	1.16	308	356	0.55	2109	10814	1008

The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 03/31/11

ABINGTON_004

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Completed regularly schedule tree trimming

Planned:

Complete reliability corrective workorders

BELLEVUE_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Complete reliability corrective workorders

BRADFORD_341

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3-three phase reclosers

Planned:

Remedial efforts completed

BRADFORD_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Install additional fusing
Install 2-three phase reclosers

BRADFORD_346

Chester County

Completed

Completed reliability corrective work orders
Installed animal protection
Tested/Inspected recloser operation
Installed three phase recloser
Upgraded transformer
Installed additional lightning protection

Planned

Perform regularly schedule tree clearance
Install additional lightning protection
Inspect selected areas of circuit for vegetation issues and corrected as needed
Complete reliability corrective work orders
Inspect circuit visually and with thermographic camera
Upgrade fuses

BRADFORD_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Inspect/ Test switch operation

Planned

Complete reliability corrective work orders

BRADFORD_353

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 1- three phase recloser
Completed reliability corrective work orders

Planned

Install 1- three phase recloser
Complete reliability corrective work orders

BRYAN_002

York County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed additional fuses
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed lightning protection

Planned:

Remedial efforts completed.

BRYN_MAWR_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders

Planned

Complete reliability corrective work orders

BUCKINGHAM_346

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded transformers
Upgraded primary wires
Upgraded underground wires
Install additional lightning protection
Install additional fuses

Planned

Complete reliability corrective work orders

BUCKINGHAM_351

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded transformer
Repaired / tested switch operation

Planned:

Complete reliability corrective work orders
Install additional lightning protection
Install 3-phase recloser
Perform regularly schedule tree clearance

BUCKINGHAM_352

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded transformer
Inspected/Tested recloser operation

Planned

Complete reliability corrective work orders

BUCKINGHAM_353

Bucks County

Completed:

Complete reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional lightning protection
Upgraded secondary wires

Planned

Remedial efforts completed

BURHOLME_014

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Tested/ Inspected switch operation
Reconfigure station leg cable
Completed reliability corrective work orders

Planned

Install switch
Install wildlife protection
Complete reliability corrective work orders
Replace cable

BURHOLME_132

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed additional fuses
Upgraded lightning protection

Planned

Install 3-3 phase reclosers

BYBERRY_148

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgrade secondary wires
Upgraded transformer
Install 1 phase recloser
Planned
Remedial efforts completed.

BYBERRY_160

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Extended cable life
Upgraded transformer

Planned

Circuit under analysis

BYBERRY_173

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed three phase recloser
Check/ test recloser operation
Installed additional animal protection
Installed compact single phase recloser

Planned:

Complete reliability corrective work orders

CARMEL_004

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed tree wire
Upgraded transformer
Installed additional fuses
Tested recloser operation

Planned

Complete reliability corrective work orders

CARVER_000

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded transformer

Planned

Circuit under analysis

CEDARBROOK_131

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded secondary wires

Planned

Upgrade secondary wires

CHICHESTER_137

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Upgraded cable insulation

Planned

Install 3 phase recloser
Upgrade lightning protection
Upgrade secondary wires

CHURCH_004

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Complete reliability corrective work orders.
Complete regularly scheduled tree trimming

CIVIC_010

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Replaced underground cable
Upgraded fuse coordination

Planned:

Complete regularly scheduled tree trimming

CLAY_342

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Installed additional fusing
Replaced cable
Installed animal protection
Upgraded wire
Planned:
Check/ test recloser operation

CURLY_000

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera

Planned:

Inspected selected areas of circuit for vegetation issues and correct as needed
Complete reliability corrective work orders

DOYLESTOWN_003

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Circuit under analysis

DOWNINGTOWN_003

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Complete reliability corrective workorders on supply circuit

DURHAM_002

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned

Complete reliability corrective work orders

EAGLE_352

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Install 2- 3 phase reclosers

Complete regularly scheduled tree trimming

FALLS_011

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

FALLS_341

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

FIN_002

York County

Completed

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Upgraded fuses

Planned

Inspect selected areas of circuit for vegetation issues and corrected as needed

FLINT_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Performed regularly scheduled tree clearance
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

FLINT_147

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed animal protection
Installed additional fuses

Planned:

Install single phase recloser
Complete reliability corrective work orders

FOULK_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed additional lightning protection
Installed additional fuses

Planned:

Complete reliability corrective work orders
Install three - three phase reclosers

FOULK_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional fuses

Planned:

Complete reliability corrective work orders

FOX CHASE_131

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Complete reliability corrective work orders
Upgrade lightning protection
Install additional fuses

FOX CHASE_134

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Install additional fuses
Complete reliability corrective workorders
Replace aerial cable

FURNACE_000

York County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective work orders
Installed 3 phase recloser
Installed additional fusing
Upgraded fuse coordination

Planned:

Remedial efforts completed

GLADWYNE-138

Delaware County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Install 3 phase recloser
Completed reliability corrective work orders

GOLF_001

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed additional fuses

Planned:

Completed reliability corrective work orders

GOLF_002

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed faulted circuit indicators
Installed additional fuses

Planned:

Remedial efforts completed

GRAVEL_002

Bucks County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Complete reliability corrective work orders

GROVE_000

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Complete reliability corrective work orders
Install 2-3phase reclosers on supply circuit
Install additional fuses

HANOVER_003

Bucks County

Completed:

Completed reliability corrective work orders
Upgraded aerial wire
Upgraded transformer
Inspected circuit visually and with thermographic camera

Planned:

Reliability Report for period ending March 31, 2011

Inspect selected areas of circuit for vegetation issues and correct as needed
Complete reliability corrective work orders

HEARTWOOD_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders

Planned:

Completed reliability corrective work orders
Install additional fuses

HOWELL_002

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Complete regularly schedule tree trimming

Planned:

Remedial efforts completed

HUNTING_PARK_048

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Circuit under analysis

JARRETT_132

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Remedial efforts completed

JARRETT_144

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Complete regularly schedule tree trimming

Planned:

Install 2-3 phase reclosers
Upgrade wire

JORDAN_002

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded wires
Upgraded transformers

Planned:

Complete reliability corrective work orders

LENAPE_000

Chester County

Completed:

Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders

Planned:

Install additional fusing
Complete reliability corrective work orders

LINE_131-00W0

Bucks County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Complete reliability corrective work orders

LINE_149_00

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Upgrade fuse coordination
Tested/ Inspected switch operation
Installed 3-phase recloser

Planned:

Complete reliability corrective work orders

LINE_161_00CO

Chester County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection

Planned:

Complete reliability corrective work orders
Complete regularly scheduled tree trimming

LINE_175_00CO

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded secondary wires
Installed lightning protection
Installed 3 phase reclosers
Tested/Inspected switch operation

Planned:

Complete reliability corrective work orders
Perform regularly schedule tree clearance

LINE_183_00

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

LINE_2206

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Upgraded transformer
Installed additional fuses
Upgraded lightning protection

Planned:

Remedial efforts completed

LINE_2252

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera

Planned:

Replace underground cable

LINE_2672

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Planned:

Replace underground cable

LINE_2682

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Upgraded lightning protection

Installed additional fuses

Planned:

Perform regularly scheduled tree trimming

LINE_3307NT

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Performed regularly scheduled tree clearance

Installed additional fuses

Installed additional lightning protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts complete

LINE_6000

Bucks County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Planned:

Complete reliability corrective work orders

LINE_9600

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Planned:

Complete regularly scheduled tree trimming

LOMBARD_032

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Planned:

Install recording /testing devices

LOMBARD_043

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Planned:

Replace transformer

Upgrade underground cable

MACDADE_136

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed animal protection

Completed regularly scheduled tree trimming

Planned

Remedial efforts completed

MAIN_000

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fuses

Planned

Reconfigure circuit

Complete regularly scheduled tree trimming

MARPLE_003

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

MIDDLETOWN_352

Delaware County

Completed:

Performed regularly scheduled tree clearance

Inspected circuit visually and with thermographic camera

Reliability Report for period ending March 31, 2011

Completed reliability corrective work orders
Upgraded cable insulation
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional lightning protection
Installed 3 phase recloser

Planned:

Perform regularly schedule tree clearance
Install 3 phase recloser
Complete reliability corrective work orders

MORGAN_001

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera

Planned

Inspected selected areas of circuit for vegetation issues and correct as needed

MORGAN_002

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional fuses

Planned

Upgrade wires

MORRISVILLE_012

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection

Planned

Remedial efforts completed.

MORTON_133

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Performed regularly scheduled tree clearance
Installed wildlife protection
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed regularly scheduled tree trimming

Planned

Remedial efforts completed

MORTON_142

Delaware County

Completed

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders
Performed regularly scheduled tree clearance

Planned:

Complete reliability corrective work orders

MORWOOD_000

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Install additional fuses
Upgrade transformer

NEW_HOPE_001

Bucks County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Installed additional fuses
Upgraded transformer

Planned:

Remedial efforts completed

NEW_HOPE_002

Bucks County

Completed:

Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Inspected circuit visually and with thermographic camera
Upgrade wires

Planned:

Remedial efforts completed

NEWLINVILLE_343

Chester County

Completed:

Completed reliability corrective work orders
Tested/Inspected recloser operation
Inspected circuit visually and with thermographic camera
Upgraded fusing

Planned:

Install additional lightning protection
Inspect selected areas of circuit for vegetation issues and correct as needed
Complete reliability corrective work orders
Install 3 phase recloser

NEWTOWN_SQUARE_131

Delaware County

Completed:

Completed reliability corrective work orders

Tested/Inspected recloser operation
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgraded fuse coordination
Installed compact 1 phase recloser
Planned:
Install 2 - 3 phase reclosers
Install tree resistant spacer cable
Complete reliability corrective work orders
Install additional animal protection

NEWTOWN_SQUARE_133

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed additional transformer

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_134

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed 3 phase reclosers

Planned:

Complete reliability corrective work orders
Install additional fuses

NEWTOWN_SQUARE_146

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Replaced underground cable
Updated recloser communication settings.

Planned

Complete reliability corrective work orders

NICE_001

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Installed additional fuses

NORCO_001

Chester County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed additional fuses

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned

Remedial efforts completed

NORTH_WALES_347

Montgomery County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed switch

Planned:

Remedial efforts completed

PENCOYD_134

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Upgraded transformer

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

PIKE_041

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Upgraded lightning protection

Planned:

Install additional fuses

Completed reliability corrective work orders

PLANEBROOK_351

Chester County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Install additional animal protection

Tested/Inspected recloser operation

Repair switch

Planned

Completed reliability corrective work orders

PLUMSTEAD_001

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed.

PULASKI_014

Philadelphia County

Completed

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed additional fuses

Planned:

Complete regularly scheduled tree trimming

ROXBOROUGH_136

Philadelphia County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Tested/Inspected recloser operation

Installed additional fuses

Installed 3 phase recloser

Planned:

Complete reliability corrective work orders

Complete regularly scheduled tree trimming

SCOTT_002

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspect/Test recloser operation

Planned:

Complete regularly scheduled tree trimming

SHEEDER_000

Chester County

Completed:

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Installed 3 phase recloser

Installed additional fuses

Installed additional transformer

Planned:

Completed reliability corrective work orders
Install faulted circuit indicators
Complete regularly scheduled tree trimming

SOLEBURY_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial efforts completed

SPROUL_002

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and correct as needed
Tested Inspected recloser operation

Planned:

Replace switch
Install additional fuses
Complete regularly scheduled tree trimming

STONY_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Install additional fuses

Planned:

Remedial efforts completed.

STOTTSVILLE_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Install additional fuses

Planned:

Inspect selected areas of circuit for vegetation issues and correct as needed

SUNNYBURN_001

York County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Installed additional lightning protection
Installed additional fuses

Planned:

Install three phase recloser on supply circuit

TREDDYFRIN_341

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Upgrade fuse coordination
Install 3 phase recloser

Planned:

Complete regularly scheduled tree trimming

TUNA_141

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Complete reliability corrective work orders
Install additional fuses
Complete regularly scheduled tree trimming

UNIVERSITY_011

Philadelphia County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera

Planned:

Complete regularly scheduled tree trimming

UPPER_DARBY_132

Delaware County

Completed:

Completed reliability corrective work orders
Performed regularly schedule tree clearance
Inspected circuit visually and with thermographic camera
Inspect selected areas of circuit for vegetation issues and correct as needed

Planned:

Install 3 phase recloser
Install additional fuses

UPPER_MERION_351

Montgomery County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Test/Inspect recloser operation
Test/Inspect switch operation
Completed regularly scheduled tree trimming

Planned:

Remedial work completed

WAYNE_134

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Tested / Inspected recloser operation
Installed heavy duty tree wire
Installed 3-1 phase reclosers

Planned:

Complete reliability corrective work orders

WAYNE_136

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed three phase reclosers
Installed tree resistant spacer cable

Planned:

Remedial efforts completed.

WEST_BUCK_001

Bucks County

Completed

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders

Planned:

Install 3 phase recloser on supply circuit
Upgrade secondary wires

WHITEMARSH_141

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed
Completed reliability corrective work orders
Replaced underground cable
Installed compact 1 phase recloser
Installed three phase reclosers
Tested recloser operation
Installed animal protection

Planned:

Upgrade fusing
Complete reliability corrective work orders

WICKER_002

Chester County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and correct as needed

Planned:

Remedial work completed

WOODBOURNE_352

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Planned:

Remedial work completed

WRIGHT_000

Bucks County

Completed

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Upgraded transformer

Planned:

Remedial efforts completed

WYNCOTE_003

Montgomery County

Completed

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and correct as needed

Inspected circuit visually and with thermographic camera

Planned:

Install heavy tree wire

YEADON_134

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and correct as needed

Completed reliability corrective work orders

Performed regularly schedule tree clearance

Tested/Inspected recloser operation

Upgraded transformer

Installed additional animal protection

Upgraded lightning protection

Planned:

Complete reliability corrective work orders

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).

From: (215) 841-5776
Anna Migliaccio
Exelon
2301 Market Street S15-2

Philadelphia, PA 19103

Origin ID: REDA



J1115110250225

Ship Date: 29APR11
ActWgt: 1.0 LB
CAD: 9876187/NET3130

Delivery Address Bar Code



SHIP TO: (717) 772-7777 **BILL SENDER**
Rosemary Chiavetta, Secretary
Pa Public Utility Commission
400 NORTH ST FL 2
COMMONWEALTH KEYSTONE BLDG
HARRISBURG, PA 17120



Ref #
Invoice #
PO #
Dept #

MON - 02 MAY A1
STANDARD OVERNIGHT

TRK# 7970 4679 1199
0201

RES
17120
PA-US
MDT

SH MDTA



50DG326A8/7EFB

After printing this label:

1. Use the 'Print' button on this page to print your label to your laser or inkjet printer.
2. Fold the printed page along the horizontal line.
3. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Warning: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your FedEx account number. Use of this system constitutes your agreement to the service conditions in the current FedEx Service Guide, available on fedex.com. FedEx will not be responsible for any claim in excess of \$100 per package, whether the result of loss, damage, delay, non-delivery, misdelivery or misinformation, unless you declare a higher value, pay an additional charge, document your actual loss and file a timely claim. Limitations found in the current FedEx Service Guide apply. Your right to recover from FedEx for any loss, including intrinsic value of the package, loss of sales, income interest, profit, attorney's fees, costs, and other forms of damage whether direct, incidental, consequential, or special is limited to the greater of \$100 or the authorized declared value. Recovery cannot exceed actual documented loss. Maximum for items of extraordinary value is \$500, e.g. jewelry, precious metals, negotiable instruments and other items listed in our Service Guide. Written claims must be filed within strict time limits, see current FedEx Service Guide.