



An Exelon Company

Richard G. Webster, Jr.
Vice President
Regulatory Policy and Strategy

Telephone 215.841.4000 ext 5777
Fax 215.841.6208
www.peco.com
dick.webster@peco-energy.com

PECO
2301 Market Street, S15
Philadelphia, PA 19103

July 31, 2012

RECEIVED

JUL 31 2012

**PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU**

Via Federal Express

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Second Floor
Harrisburg, Pennsylvania 17120

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary Chiavetta:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed are an original and six copies of PECO's 2012 Quarterly Reliability Report for the period ending June 30, 2012.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential and Proprietary" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have any further questions regarding this matter, please call me at 215-841-5777.


Sincerely,

Richard G. Webster, Jr. /RAS

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures

**PECO Energy Company
Quarterly Reliability Report
For Period Ending June 30, 2012**



August 1, 2012

RECEIVED

JUL 31 2012

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending June 30, 2012 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa. Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

No Major events occurred during the 2nd quarter.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,692,766	1,447,781	2,613,956	989,470	156,837,375	0.86	108	93	0.58

*Data reflects 12 months ending 06/30/2012

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI, CAIDI and SAIDI are below their respective benchmarks and standards established on May 7, 2004. No benchmark or standard was established for MAIFI.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits for 2011 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) "A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."

12 Months Ending June 30, 2012					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	1,053	9.0%	37,270	2.6%	3,434,982
Contact/Dig-In	109	0.9%	10,893	0.8%	1,252,358
Equipment Failure	4,421	38.0%	543,612	37.6%	56,996,632
Lightning	872	7.5%	128,516	8.9%	17,178,713
Other	1,327	11.4%	142,547	9.9%	8,203,676
T&S	12	0.1%	45,683	3.2%	6,852,226
Unknown	613	5.3%	64,072	4.4%	5,548,706
Vegetation-Broken/Uprooted	2,049	17.6%	309,961	21.5%	40,325,389
Vegetation-Ingrowth	807	6.9%	63,244	4.4%	8,247,133
Vehicles	380	3.3%	98,733	6.8%	8,700,589

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (21.5% of all outages), as opposed to ingrowth (4.4% of all outages). PECO has continued with the significant supplemental vegetation management program it began in 2006 to prune or remove trees between cycles of its regularly scheduled vegetation management program.

Section 57.195(e)(6). *"Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals /objectives" (For First, Second and Third Quarter reports only)."*

Predictive and Preventive Maintenance Program – status as of June 30, 2012					
	2 nd Quarter Tasks		YTD Tasks		2012 Total Planned
	Planned	Complete	Planned	Complete	
Recloser Inspections (Number of reclosers inspected)	42	91	84	251	168
Circuit Patrol & Thermography (Number of circuits patrolled)	470	329	940	1,886	940
Pole Inspections (Number of poles visually inspected)	8,085	0	32,340	38,930	32,340
Padmount Transformers (Number of transformers visually inspected)	2,250	2,804	3,950	6,879	8,264
Below Ground Transformers (Number of transformers visually inspected)	451	465	902	3,184	1,804
Substations (Number of substations inspections performed.(e.g. visual inspection, reading of currents, voltages, temperature etc) for a variety of substation components)	333	314	665	647	1,330
Unit Substations (Number of unit substations inspections performed .(e.g. visual inspection, reading of currents, voltages, temperature etc) for a variety of substation components)	770	816	1,540	1,628	3,080

Vegetation Management Preventive Maintenance Program – status as of June 30, 2012					
	2 nd Quarter Miles		YTD Miles		2012 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	633	884	1,266	1,840	2,532
Transmission Trimming and Removals	51	54	93	100	197

Section 57.195(e)(7). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 2 nd Quarter	Actual 2 nd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.5	\$0.2	\$0.9	\$0.6
Capacity Expansion	\$0.6	(\$0.8)	\$2.0	\$3.0
System Performance	\$11.1	\$10.7	\$22.3	\$19.2
Facility Relocation	\$0.4	\$0.2	\$0.7	\$0.2
Maintenance	\$35.8	\$37.7	\$73.8	\$79.4
Total	\$48.4	\$48.0	\$99.7	\$102.4

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 2 nd Quarter	Actual 2 nd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$12.2	\$10.9	\$22.2	\$18.4
Capacity Expansion	\$12.3	\$13.8	\$27.0	\$36.6
System Performance	\$12.3	\$8.6	\$25.1	\$15.8
Facility Relocation	\$6.2	\$0.6	\$8.7	\$1.9
Maintenance	\$19.5	\$18.4	\$38.5	\$40.7
Total	\$62.5	\$52.3	\$121.5	\$113.4

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of June 30th 2012 was as follows:

Aerial Lineman	386
Underground Lineman (Include UTS)	55
Transmission / Substation Mechanics, Operators	98
Energy Technicians	103
Aerial Foreman	63
Underground Foreman (Includes UTS)	18
Transmission / Substation Foreman	28
ET Foreman	4
Total	755

Contact Persons:

J. Coffman
 Director, Engineering
 (215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
 VP Regulatory Policy & Strategy
 (215) 841-5777
dick.webster@peco-energy.com

Appendix A

Rolling 12- month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
ABINGTON 006	242	6.40	125	801	6.01	1,549	3,232	1454
AQUE 000	343	1.84	1252	2303	0.00	631	13,164	1
ARDMORE 018	529	2.25	129	290	0.00	1,190	2,553	0
AVONDALE 003	183	0.00	0	0	2.99	0	0	548
BALA 134	1,746	2.00	117	234	0.00	3,496	6,809	0
BALA 141	519	8.57	84	717	2.26	4,449	6,204	1171
BERWYN 002	566	3.73	126	469	1.99	2,109	4,425	1129
BETHAYRES 004	392	6.58	118	776	0.59	2,578	5,071	233
BETHAYRES 135	768	1.51	354	536	1.77	1,162	6,858	1363
BLUE GRASS 130	1,112	3.05	47	145	0.00	3,395	2,687	0
BLUE GRASS 136	1,214	0.25	230	57	0.00	300	1,151	0
BLUE GRASS 144	1,465	3.19	57	183	3.02	4,670	4,468	4431
BLUE GRASS 145	515	1.62	143	232	1.60	835	1,994	825
BROOMALL 136	1,136	2.66	68	181	0.06	3,020	3,420	70
BRYN MAWR 147	1,583	0.96	147	141	0.22	1,526	3,727	353
BUCKINGHAM 353	1,389	1.03	70	72	4.70	1,432	1,668	6523
BUCKINGHAM 361	746	1.85	33	61	1.24	1,383	764	928
BUCKINGHAM 372	1,113	1.95	85	165	2.71	2,165	3,056	3013
BYBERRY 132	734	2.67	221	591	1.00	1,963	7,226	734
BYBERRY 137	1,871	1.49	117	175	1.00	2,787	5,444	1871
BYBERRY 145	1,511	1.08	48	51	0.00	1,627	1,291	0
BYBERRY 161	984	1.92	229	441	5.34	1,891	7,228	5255
BYBERRY 162	1,618	1.66	164	273	1.53	2,684	7,353	2480
CALLOWHILL 144	1,005	0.58	383	222	0.00	584	3,724	0
CEDARBROOK 132	690	3.18	182	579	0.00	2,196	6,655	0
CHADDS 000	415	2.88	185	533	0.49	1,197	3,684	205
CORNOG 001	476	1.59	206	328	0.01	756	2,601	4
COUNTY LINE 006	524	2.26	121	273	5.00	1,183	2,388	2620
CROYDON 131	628	1.08	68	74	1.00	681	773	628
CROYDON 132	1,220	0.55	52	29	0.00	675	584	0
CRUM LYNNE 138	1,617	1.87	99	184	2.40	3,019	4,972	3888
DALEVILLE 342	1,938	0.72	72	52	0.43	1,393	1,677	843
DELTA 002	627	2.26	385	870	1.00	1,418	9,087	627
DOYLESTOWN 001	347	0.00	25	0	0.00	1	0	0
EDDINGTON 137	1,397	1.51	84	128	0.00	2,112	2,972	0
EDGMONT 001	607	1.09	127	139	2.00	664	1,406	1214
EMILIE 132	1,381	1.49	127	188	0.00	2,051	4,326	0
FAIR 002	476	3.05	77	235	6.00	1,454	1,868	2856
HAGYS 004	314	6.24	82	513	0.50	1,959	2,686	158
HARMONY 003	472	4.29	96	414	3.00	2,027	3,254	1416
HARMONY 005	1,077	3.08	30	92	3.00	3,322	1,656	3231
HARTMAN 351	3,502	2.68	70	187	1.52	9,398	10,917	5337
HEARTWOOD 003	536	3.47	61	210	5.60	1,860	1,879	3003
HEATON 163	933	4.13	151	625	0.00	3,853	9,725	0
HEATON 167	811	1.88	194	365	0.98	1,524	4,931	797
HEATON 168	1,143	0.98	113	111	0.49	1,121	2,109	565
HEATON 169	1,461	3.37	74	250	3.22	4,922	6,084	4711
HIGHLAND 000	351	1.09	71	77	2.72	383	451	953
JARRETT 142	1,027	1.02	179	182	0.34	1,044	3,117	345

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
JARRETT 143	734	2.58	402	1036	0.00	1,893	12,678	0
JENKINTOWN 138	1,884	1.93	72	140	5.57	3,638	4,382	10490
KENIL 000	582	5.01	120	601	0.00	2,918	5,828	0
KENNETT SQUAR 001	399	0.10	250	25	5.99	40	167	2391
LANDENBERG 000	553	2.48	106	262	2.23	1,372	2,414	1231
LARCHMONT 007	529	4.20	152	636	1.00	2,220	5,606	530
LENAPE 352	1,746	0.76	136	102	0.00	1,319	2,980	0
LINE 104 00BY	6	4.50	247	1111	0.00	27	111	0
LINE 116 00BM	4	0.00	0	0	0.00	-	-	0
LINE 1300CR	2,074	2.94	72	213	0.99	6,106	7,354	2045
LINE 145 00UP	177	1.81	146	264	2.00	320	777	354
LINE 161 00CO	1,244	2.70	150	404	0.04	3,359	8,382	51
LINE 2610	12	2.42	128	311	0.33	29	62	4
LINE 2781	1,078	1.15	128	147	0.00	1,235	2,642	0
LINE 3329	248	0.09	59	5	1.95	22	22	483
LINE 800CR	1,856	2.16	202	436	0.66	4,006	13,498	1226
LINTON 341	2,273	1.23	158	194	2.02	2,785	7,354	4584
LLANERCH 163	1,370	1.20	124	149	2.00	1,646	3,398	2740
LOMBARD 042	174	5.25	184	967	0.00	914	2,806	0
MACDADE 146	1,988	1.07	93	99	0.90	2,119	3,272	1782
MATSON 131	794	3.38	77	259	3.60	2,685	3,433	2859
MIDDLETOWN 132	1,656	3.88	58	226	2.97	6,422	6,239	4926
MIDDLETOWN 133	1,478	2.92	105	308	0.61	4,314	7,577	908
MIDDLETOWN 142	1,390	2.31	71	163	2.90	3,206	3,778	4035
MIDDLETOWN 143	1,673	1.67	113	188	0.23	2,788	5,231	385
MONROE 004	420	2.43	62	152	4.00	1,020	1,061	1680
MONROE 005	299	3.27	94	307	3.30	979	1,531	988
MONROE 006	369	3.88	67	261	3.99	1,433	1,605	1473
MOON 005	347	2.06	155	320	0.00	715	1,850	0
NESHAMINY 133	947	2.88	127	366	1.00	2,725	5,779	948
NEWLINVILLE 352	2,261	3.21	87	278	3.30	7,250	10,466	7461
NEWLINVILLE 361	913	2.25	138	311	0.00	2,053	4,729	0
NEWTOWN SQUAR 143	1,053	2.38	87	206	0.69	2,508	3,619	727
NOLAN 001	919	2.71	140	380	3.05	2,491	5,824	2801
PARKESBURG 002	620	3.08	191	588	0.00	1,908	6,076	0
PARRISH 133	3,228	2.54	52	133	0.00	8,204	7,132	0
PERKIOMEN 363	2,563	2.13	81	172	0.15	5,458	7,361	396
PHOENIXVILLE 003	883	3.02	75	226	0.00	2,668	3,327	0
PLANE BROOK 342	739	2.19	72	159	0.80	1,622	1,957	593
PLANE BROOK 344	1,847	3.31	91	302	3.30	6,111	9,301	6099
PLANE BROOK 353	465	1.77	116	205	0.15	825	1,591	70
RADNOR 131	33	3.00	176	529	3.00	99	291	99
ROXBOROUGH 131	2,042	0.34	159	54	0.00	688	1,825	0
ROYERSFORD 001	866	2.06	37	76	0.00	1,780	1,098	0
SAVILLE 132	2,636	1.54	61	94	0.64	4,047	4,133	1692
SAVILLE 135	1,318	2.64	62	164	1.19	3,479	3,613	1572
SHERWOOD 024	394	0.20	276	54	0.00	77	355	0
SNYDER 001	576	1.92	153	293	0.00	1,105	2,810	0
SOLEBURY 002	320	2.93	159	466	4.00	938	2,485	1280
SPROUL 003	590	3.27	84	274	0.00	1,929	2,696	0

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
SPROUL 004	372	2.98	63	189	0.68	1,108	1,173	253
SUGARTOWN 000	641	0.00	0	0	0.00	0	0	0
TABOR 139	1,890	1.16	43	49	0.00	2,192	1,559	0
TANGUY 000	334	2.49	162	404	3.00	833	2,246	1001
TAYLOR 001	280	0.00	0	0	0	0	0	0
TREDYFFRIN 131	1,313	1.22	118	143	4.00	1,596	3,133	5252
TREVOSE 003	414	1.00	119	119	1.00	414	821	414
TREVOSE 136	1,067	3.44	54	186	1.67	3,667	3,309	1778
UPPER DARBY 140	1,906	0.71	121	86	0.00	1,345	2,718	0
UPPER PROVIDENCE 351	3,457	2.11	116	246	0.52	7,310	14,157	1783
WARRINGTON 363	1,491	1.08	91	99	0.00	1,609	2,449	0
WAWA 000	403	1.81	245	443	0.00	730	2,977	0
WAYNE 143	832	4.61	74	341	1.11	3,837	4,722	923
WENTZ 000	344	3.78	120	455	2.00	1,302	2,608	688
WILLOWDALE 002	471	2.49	152	378	2.00	1,173	2,965	942

The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 06/30/12

ABINGTON_006

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses

Planned:

Install Tripsaver
Complete reliability corrective workorders

AQUE_000

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Upgraded transformer
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

ARDMORE_018

Delaware County

Completed:

Repaired Station Leg Cable
Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Install switch

AVONDALE_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

BALA_134

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed animal protection

Planned:

Remedial efforts completed

BALA_141

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded fuses
Installed additional lightning protection
Installed animal protection

Planned:

Remedial efforts completed

BERWYN_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

BETHAYRES_004

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced station leg cable
Install spacer cable

Planned:

Remedial efforts completed

BETHAYRES_135

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed animal protection

Planned:

Remedial efforts completed

BLUE_GRASS_130

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Installed animal protection
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Upgrade lightning protection

BLUE_GRASS_136

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed wildlife protection
Installed Faulted Circuit Indicators

Planned:

Remedial efforts completed

BLUE_GRASS_144

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Tested/Inspected recloser operation
Upgraded cable insulation
Installed additional fuses
Installed wildlife protection

Planned:

Inspect selected areas of circuit for vegetation issues and corrected as needed

BLUE_GRASS_145

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Install additional lightning protection
Install additional fuses
Complete reliability corrective workorders

BROOMALL_136

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer

Planned:

Install three phase recloser

BRYN_MAWR_147

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuse
Upgraded transformers
Installed single phase recloser

Planned:

Remedial efforts completed

BUCKINGHAM_353

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Complete reliability corrective workorders

BUCKINGHAM_361

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed spacer cable
Installed additional fuses

Planned:

Remedial efforts completed

BUCKINGHAM_372

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Replaced capacitor
Upgraded transformer
Install 3 Phase recloser

Planned:

Remedial efforts completed

BYBERRY_132

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced primary wire

Planned:

Remedial efforts completed

BYBERRY_137

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Installed additional fuses
Installed additional animal protection

Planned:

Remedial efforts completed

BYBERRY_145

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Upgrade wildlife protection
Upgrade cable insulation

Planned:

Remedial efforts completed

BYBERRY_161

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3 phase recloser
Installed wildlife protection

Planned:

Remedial efforts completed

BYBERRY_162

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection
Installed (2) 3 phase reclosers

Planned:

Remedial efforts completed

CALLOWHILL_144

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Complete reliability corrective workorders

CEDARBROOK_132

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuse coordination
Installed additional fuses

Planned:

Remedial efforts completed

CHADDS_000

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Replaced transformer
Installed compact single phase recloser

Planned:

Upgrade aerial cable

CORNOG_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed 3 phase recloser
Adjusted recloser timing settings

Planned:

Remedial efforts completed

COUNTY_LINE_006

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Installed additional fuses
Completed regularly scheduled tree trimming
Installed additional fuses

Planned:

Remedial efforts completed

CROYDON_131

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection

Planned:

Complete regularly scheduled tree trimming
Install 3 phase recloser

CROYDON_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

CRUM_LYNNE_138

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3 phase recloser
Installed animal protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

DALEVILLE_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3 phase recloser
Replaced primary wire
Installed additional lightning protection
Installed wildlife protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

DELTA_002

York County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

DOYLESTOWN_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed vacuum fault interrupter

Installed three phase recloser on supply circuits

Repaired switch

Planned:

Remedial efforts completed

EDDINGTON_137

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Completed regularly scheduled tree trimming

Installed additional fuses

Installed additional animal protection

Reconfigured primary wire

Planned:

Upgrade fuses

EDGEMONT_001

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

EMILIE_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

FAIR_002

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

HAGYS_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Repaired cable

Installed additional lightning protection

Planned:

Remedial efforts completed

HARMONY_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Complete reliability corrective workorders

HARMONY_005

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Inspect selected areas of circuit for vegetation issues and corrected as needed

Complete reliability corrective workorders

HARTMAN_351

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Planned:

Remedial efforts completed

HEARTWOOD_003

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired station leg cable

Planned:

Remedial efforts completed

HEATON_163

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

HEATON_167

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed Tripsaver

Planned:

Remedial efforts completed

HEATON_168

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Replaced cable
Upgraded transformer
Installed wildlife protection
Installed (2) three phase reclosers

Planned:

Remedial efforts completed

HEATON_169

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Upgrade secondary wires
Install transformer

HIGHLAND_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Upgraded lightning protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

JARRETT_142

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection

Planned:

Upgrade wires

JARRETT_143

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded cable

Planned:

Remedial efforts completed

JENKINTOWN_138

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgrade fuse
Replaced cable

Planned:

Remedial efforts completed

KENIL_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed lightning protection
Installed additional fuses

Planned:

Remedial efforts completed

KENNETT_SQUARE_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses

Planned:

Remedial efforts completed

LANDENBERG_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed single phase recloser
Replaced cable

Planned:

Remedial efforts complete

LARCHMONT_007

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Install Faulted Circuit Indicators
Inspect selected areas of circuit for vegetation issues and corrected as needed

LENAPE_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed (2) 3 phase reclosers
Tested/Corrected recloser operation

Planned:

Remedial efforts completed

LINE-104_00BY

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced primary wire

Planned:

Remedial efforts completed

LINE_116_00BM

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired cable

Planned:

Install 3 phase recloser

LINE_1300CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

LINE_145_00UP

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired switch
Inspected/Tested Recloser operation

Planned:

Install (2) three phase recloser

LINE_161_00CO

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Installed single phase recloser
Upgraded fuses

Planned:

Remedial efforts completed

LINE_2610

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced primary cable
Installed fuses
Repaired station leg cable

Planned:

Remedial efforts completed

LINE_2781

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed fuses
Completed regularly scheduled tree trimming
Installed (2) reclosers

Planned:

Remedial efforts completed

LINE_3329

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection

Planned:

Remedial efforts completed

LINE_800CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses

Planned:

Completed reliability corrective workorders

LINTON_341

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 3 single phase reclosers
Tested / Inspected recloser operation
Installed 3 phase recloser
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LLANERCH_163

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer

Planned:

Remedial efforts completed

LOMBARD_042

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Install Faulted Circuit Indicators
Upgrade transformer

MACDADE_146

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

MATSON_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed compact single phase recloser
Installed wildlife protection
Installed spacer cable
Installed three phase recloser

Planned:

Remedial efforts completed

MIDDLETOWN_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded cable insulation
Replaced cable
Installed wildlife protection
Installed three phase recloser
Tested/Corrected recloser operation
Replaced transformer
Installed spacer cable
Install additional fuses

Planned:

Remedial efforts completed

MIDDLETOWN_133

Delaware County

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fuses

Installed three phase recloser

Installed compact single phase recloser

Installed transformers

Completed:

Remedial efforts completed

MIDDLETOWN_142

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed three phase recloser

Upgraded fusing

Planned:

Install three phase recloser

Install additional fusing

Completed reliability corrective work orders

MIDDLETOWN_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced three phase recloser

Replaced transformer

Planned:

Remedial efforts completed

MONROE_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Installed spacer cable

Installed additional fuses

Planned:

Remedial efforts completed

MONROE_005

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Inspect/Test recloser settings
Complete reliability corrective workorders
Replace transformer

MONROE_006

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders

Planned:

Test/Inspect recloser operation
Inspect selected areas of circuit for vegetation issues and corrected as needed

MOON_005

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer

Planned:

Complete reliability corrective workorders
Complete regularly scheduled tree trimming

NESHAMINY_133

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed small compact single phase recloser
Completed regularly scheduled tree trimming
Replaced cable

Planned:

Remedial efforts completed

NEWLINVILLE_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Remedial efforts completed

NEWLINVILLE_361

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Replaced single phase recloser

Installed additional fuse

Replaced switch

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed fuse

Installed wildlife protection

Upgraded transformer

Installed compact single phase reclosers

Planned:

Remedial efforts completed

NOLAN_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

PARKEsburg_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced transformer

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

PARRISH_133

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired station leg cable
Installed additional fuses

Planned:

Remedial efforts completed

PERKIOMEN_363

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Remedial efforts completed

PHOENIXVILLE_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Tested/ Inspected recloser operation
Work completed on supply circuit - Installed three reclosers

Planned:

Remedial efforts completed

PLANE BROOK_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Tested/ Inspected recloser operation

Planned:

Remedial efforts completed

PLANE BROOK_344

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed compact single phase recloser

Planned:

Remedial efforts completed

PLANEBROOK_353

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Remedial efforts completed

RADNOR_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Work completed on supply circuit -- repaired switch

Planned:

Install 2- three phase reclosers

ROXBOROUGH_131

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Rearranged circuit for better automatic transfer

Upgraded fuses

Installed additional fuses

Upgraded lightning protection

Upgraded service wire

Planned:

Install three phase reclosers

ROYERSFORD_001

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

SAVILLE_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed wildlife protection
Complete reliability corrective workorders

Planned:

Remedial efforts completed

SAVILLE_135

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Complete regularly scheduled tree trimming
Install 3 phase recloser
Complete reliability corrective workorders

SHERWOOD_024

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

SNYDER_001

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Upgrade lightning protection
Complete regularly scheduled tree trimming
Replace underground cable
Complete reliability corrective workorders

SOLEBURY_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformers

Planned:

Remedial efforts completed

SPROUL_003

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Work completed on supply circuit – completed reliability corrective workorders
Tested/Inspected switch operation

Planned:

Remedial efforts completed

SPROUL_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

SUGARTOWN_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

TABOR_139

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Complete regularly scheduled tree trimming
Complete reliability corrective workorders
Install additional fuses
Install additional lightning protection

TANGUY_000

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Checked recloser settings
Installed spacer cable

Planned:

Remedial efforts completed

TAYLOR_001

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Replace underground cable
Complete reliability corrective workorders

TREDYFFRIN_131

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed (2) single phase reclosers

Planned:

Remedial efforts completed

TREVOSE_003

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed single phase recloser
Installed switch

Planned:

Remedial efforts completed

TREVOSE_136

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Installed three phase recloser
Upgraded cable insulation
Upgraded wire

Planned:

Install three phase recloser
Inspect selected areas of circuit for vegetation issues and corrected as needed

UPPER_DARBY_140

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

UPPER_PROVIDENCE_351

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection
Installed additional fuses

Planned:

Install three phase recloser

WARRINGTON_363

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired switch
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

WAWA_000

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Installed three phase recloser
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed (3) single phase reclosers
Upgraded lightning protection

Planned:

Remedial efforts completed

WAYNE_143

Delaware County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Replaced capacitor
Installed three phase recloser

Planned:

Remedial efforts completed

WENTZ_000

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

WILLOWDALE_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed faulted circuit indicators
Installed compact single phase recloser
Completed reliability corrective workorders

Planned:

Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).

From: (215) 841-5776
 Ariia Migliaccio
 Exelon
 2301 Market Street S15-2
 Philadelphia, PA 19103

Origin ID: REDA



Ship Date: 31JUL12
 ActWgt: 2.0 LB
 CAD: 98761871/NET3300

Delivery Address Bar Code



SHIP TO: (717) 772-7777

BILL SENDER

Rosemary Chiavetta, Secretary
Pa Public Utility Commission
 400 NORTH ST
 FL 2
 HARRISBURG, PA 17120


Ref #
 Invoice #
 PO #
 Dept #

WED - 01 AUG A1
 STANDARD OVERNIGHT

TRK# 7938 4954 8751

0201

17120
 PA-US
 MDT



ZN MDTA



515G1/A27Q/AA44

After printing this label:

1. Use the 'Print' button on this page to print your label to your laser or inkjet printer.
2. Fold the printed page along the horizontal line.
3. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Warning: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your FedEx account number. Use of this system constitutes your agreement to the service conditions in the current FedEx Service Guide, available on fedex.com. FedEx will not be responsible for any claim in excess of \$100 per package, whether the result of loss, damage, delay, non-delivery, misdelivery, or misinformation, unless you declare a higher value, pay an additional charge, document your actual loss and file a timely claim. Limitations found in the current FedEx Service Guide apply. Your right to recover from FedEx for any loss, including intrinsic value of the package, loss of sales, income interest, profit, attorney's fees, costs, and other forms of damage whether direct, incidental, consequential, or special is limited to the greater of \$100 or the authorized declared value. Recovery cannot exceed actual documented loss. Maximum for items of extraordinary value is \$500, e.g. jewelry, precious metals, negotiable instruments and other items listed in our Service Guide. Written claims must be filed within strict time limits, see current FedEx Service Guide.