



An Exelon Company

Richard G. Webster, Jr.
Vice President
Regulatory Policy and Strategy

Telephone 215.841.4000 ext 5777
Fax 215.841.6208
www.peco.com
dick.webster@peco-energy.com

PECO
2301 Market Street, S15
Philadelphia, PA 19103

October 31, 2012

Via Federal Express

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Second Floor
Harrisburg, Pennsylvania 17120

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary Chiavetta:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed are an original and six copies of PECO's 2012 Quarterly Reliability Report for the period ending September 30, 2012.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential and Proprietary" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have any further questions regarding this matter, please call me at 215-841-5777.


Sincerely,

Richard G. Webster, Jr. /RAS

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures

**PECO Energy Company
Quarterly Reliability Report
For Period Ending September 30, 2012**



October 31, 2012

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending September 30, 2012 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

No Major events occurred during the 3rd quarter.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,693,879	1,369,094	2,177,764	999,812	130,665,825	0.81	95	77	0.59

*Data reflects 12 months ending 09/30/2012

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI, CAIDI and SAIDI are below their respective benchmarks and standards established on May 7, 2004. No benchmark or standard was established for MAIFI.

SAIFI, CAIDI and SAIDI are currently at the best performance levels reported to the Commission since quarterly reports began in December 2003.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits for 2011 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) "A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."

12 Months Ending September 30, 2012					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	1,144	10.1%	39,310	2.9%	2,918,662
Contact/Dig-In	127	1.1%	9,903	0.7%	1,354,135
Equipment Failure	4,105	36.1%	518,004	37.8%	46,920,614
Lightning	748	6.6%	106,040	7.7%	14,459,622
Other	1,219	10.7%	108,738	7.9%	5,626,027
T&S	16	0.1%	33,245	2.4%	1,946,180
Unknown	554	4.9%	53,834	3.9%	4,025,068
Vegetation-Broken/Uprooted	2,320	20.4%	376,013	27.5%	41,230,762
Vegetation-Ingrowth	772	6.8%	41,618	3.0%	4,819,434
Vehicles	360	3.2%	82,964	6.1%	7,411,582

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (27.5% of all outages), as opposed to ingrowth (3.0%) of all outages). PECO has continued with the significant supplemental vegetation management program it began in 2006 to prune or remove trees between cycles of it's regularly scheduled vegetation management program.

Section 57.195(e)(6). *“Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals /objectives” (For First, Second and Third Quarter reports only).”*

Predictive and Preventive Maintenance Program – status as of September 30, 2012					
	3 rd Quarter Tasks		YTD Tasks		2012 Total Planned
	Planned	Complete	Planned	Complete	
Recloser Inspections (Number of reclosers inspected)	42	49	126	300	168
Circuit Patrol & Thermography (Number of circuits patrolled)	0	0	940	1,886	940
Pole Inspections (Number of poles visually inspected)	0	0	32,340	38,930	32,340
Padmount Transformers (Number of transformers visually inspected)	2,250	1,665	6,200	8,593	8,264
Below Ground Transformers (Number of transformers visually inspected)	451	58	1,353	3,242	1,804
Substations (Number of substations inspections performed.(e.g. visual inspection, reading of currents, voltages, temperature etc) for a variety of substation components)	332	344	997	1,037	1,330
Unit Substations (Number of unit substations inspections performed .(e.g. visual inspection, reading of currents, voltages, temperature etc) for a variety of substation components)	770	838	2,310	2,468	3,080

Vegetation Management Preventive Maintenance Program – status as of September 30, 2012					
	3 rd Quarter Miles		YTD Miles		2012 Total Planned
	Planned	Complete	Planned	Complete	
Distribution Lift and Manual Trimming	468	362	1,899	2,202	2,532
Transmission Trimming and Removals	59	49	152	149	197

Section 57.195(e)(7). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3 rd Quarter	Actual 3 rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$0.3	\$0.1	\$1.2	\$0.7
Capacity Expansion	\$0.1	\$(0.4)	\$2.1	\$2.6
System Performance	\$10.6	\$8.1	\$32.9	\$27.3
Facility Relocation	\$0.4	\$0.2	\$1.1	\$0.4
Maintenance	\$34.9	\$39.2	\$108.7	\$118.6
Total	\$46.3	\$47.2	\$146.0	\$149.6

Section 57.195(e)(8). *“Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)*

\$Millions	Budgeted 3 rd Quarter	Actual 3 rd Quarter	Budgeted Year-to-Date	Actual Year-to-Date
New Business Connections	\$9.5	\$7.0	\$31.7	\$25.4
Capacity Expansion	\$7.5	\$6.2	\$34.5	\$42.8
System Performance	\$10.2	\$9.1	\$35.3	\$24.9
Facility Relocation	\$3.8	\$2.6	\$12.5	\$4.5
Maintenance	\$19.8	\$21.6	\$58.3	\$62.3
Total	\$50.8	\$46.5	\$172.3	\$159.9

Section 57.195(e)(9). *“Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”*

PECO’s full-time trade staff as of September 30th 2012 was as follows:

Aerial Lineman	383
Underground Lineman (Include UTS)	53
Transmission / Substation Mechanics, Operators	98
Energy Technicians	104
Aerial Foreman	61
Underground Foreman (Includes UTS)	17
Transmission / Substation Foreman	27
ET Foreman	5
Total	748

Contact Persons:

J. Coffman
 Director, Engineering
 (215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
 VP Regulatory Policy & Strategy
 (215) 841-5777
dick.webster@peco-energy.com

Appendix A
Rolling 12- month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
ABINGTON 006	242	4.43	91	405	1.00	1,071	1,632	242
AQUE 000	343	2.84	162	460	1.49	975	2,629	510
ARDMORE 018	529	2.26	131	297	0.00	1,198	2,615	0
AVONDALE 003	183	1.00	123	123	1.00	183	375	183
BALA 134	1,746	0.11	92	10	0.00	190	292	0
BALA 141	519	0.17	235	39	1.18	86	337	613
BERWYN 002	566	1.77	95	167	1.99	1,001	1,580	1129
BETHAYRES 004	392	3.52	90	318	0.00	1,378	2,078	0
BETHAYRES 135	768	1.05	79	83	1.20	809	1,059	925
BLUE GRASS 130	1,112	0.12	86	10	0.00	130	186	0
BLUE GRASS 136	1,214	0.21	80	17	0.00	257	342	0
BLUE GRASS 144	1,465	1.18	62	73	0.84	1,723	1,785	1230
BLUE GRASS 145	515	0.62	170	105	0.60	320	905	310
BROOMALL 136	1,136	1.12	108	120	0.06	1,269	2,280	70
BRYN MAWR 147	1,583	1.69	132	223	1.46	2,681	5,894	2311
BUCKINGHAM 353	1,389	0.90	82	74	1.63	1,252	1,708	2260
BUCKINGHAM 361	746	1.80	35	63	1.24	1,345	788	928
BUCKINGHAM 372	1,113	0.90	107	96	0.80	1,000	1,783	890
BYBERRY 132	734	2.52	96	241	0.00	1,851	2,951	0
BYBERRY 137	1,871	0.95	68	65	0.00	1,786	2,034	0
BYBERRY 145	1,511	0.13	132	17	0.00	191	419	0
BYBERRY 161	984	0.12	258	31	0.00	120	515	0
BYBERRY 162	1,618	2.23	76	170	2.23	3,607	4,578	3603
CALLOWHILL 144	1,005	0.00	37	0	0.00	3	2	0
CEDARBROOK 132	690	0.22	90	20	0.00	150	226	0
CHADDS 000	483	1.57	178	280	0.42	760	2,254	205
CORNOG 001	476	2.20	126	277	0.00	1,048	2,199	0
COUNTY LINE 006	524	2.19	117	257	1.00	1,148	2,245	524
CROYDON 131	628	1.03	60	62	0.00	649	652	0
CROYDON 132	1,220	0.54	50	27	0.00	663	549	0
CRUM LYNNE 138	1,617	0.06	97	6	1.03	99	160	1670
DALEVILLE 342	684	2.00	101	203	0.07	1,367	2,310	49
DELTA 002	627	1.26	74	93	0.00	792	973	0
DOYLESTOWN 001	347	0.01	89	1	1.00	2	3	347
EDDINGTON 137	1,397	2.13	71	150	0.00	2,972	3,496	0
EDGMONT 001	607	2.04	122	249	0.00	1,238	2,516	0
EMILIE 132	1,381	2.05	93	190	0.00	2,832	4,384	0
FAIR 002	476	3.46	82	283	4.00	1,646	2,245	1904
HAGYS 004	314	6.29	76	480	0.00	1,976	2,514	0
HARMONY 003	472	4.08	70	285	3.00	1,924	2,242	1416
HARMONY 005	1,077	3.09	27	84	2.00	3,323	1,517	2154
HARTMAN 351	3,502	2.78	73	204	1.52	9,739	11,890	5337
HEARTWOOD 003	536	3.10	53	163	1.00	1,660	1,456	535
HEATON 163	933	3.10	63	195	0.00	2,893	3,025	0
HEATON 167	811	1.69	118	200	0.00	1,369	2,700	1
HEATON 168	1,140	0.92	102	94	0.49	1,048	1,787	562
HEATON 169	1,461	2.20	59	130	1.23	3,209	3,163	1791
HIGHLAND 000	345	0.22	231	51	2.01	76	293	693
JARRETT 142	1,027	1.64	71	117	0.70	1,686	2,003	714

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
JARRETT 143	734	2.51	136	342	0.00	1,843	4,188	0
JENKINTOWN 138	1,884	0.56	58	33	2.47	1,063	1,035	4658
KENIL 000	582	2.06	174	358	0.00	1,199	3,474	0
KENNETT SQUAR 001	399	1.04	34	35	3.00	414	235	1197
LANDENBERG 000	553	4.45	129	574	1.00	2,461	5,295	553
LARCHMONT 007	529	3.17	114	361	1.00	1,678	3,181	528
LENAPE 352	1,746	0.54	409	222	0.26	949	6,469	456
LINE 104 00BY	6	6.67	242	1611	0.00	40	161	0
LINE 116 00BM	4	0.00	0	0	0.00	0	0	0
LINE 1300CR	2,074	2.11	75	158	0.77	4,382	5,448	1606
LINE 145 00UP	177	0.00	0	0	2.00	0	0	354
LINE 161 00CO	1,244	1.23	115	141	0.49	1,526	2,926	605
LINE 2610	12	0.75	66	50	0.33	9	10	4
LINE 2781	1,078	1.15	128	147	0.00	1,237	2,646	0
LINE 3329	248	0.00	39	0	0.01	1	1	3
LINE 800CR	1,856	1.16	166	193	0.57	2,158	5,967	1052
LINTON 341	2,273	4.16	145	602	1.63	9,466	22,807	3696
LLANERCH 163	1,370	0.14	124	17	1.00	193	398	1370
LOMBARD 042	174	3.00	100	301	0.00	522	874	0
MACDADE 146	1,988	1.48	69	102	0.00	2,940	3,394	0
MATSON 131	794	2.34	90	210	3.34	1,858	2,773	2648
MIDDLETOWN 132	1,656	3.87	58	223	2.47	6,405	6,162	4093
MIDDLETOWN 133	1,478	1.79	93	167	0.88	2,648	4,125	1298
MIDDLETOWN 142	1,389	2.42	74	179	0.33	3,362	4,133	456
MIDDLETOWN 143	1,673	0.54	89	49	0.00	910	1,353	0
MONROE 004	420	0.06	129	7	1.00	24	52	420
MONROE 005	299	0.25	396	98	1.30	74	489	390
MONROE 006	369	0.15	45	7	1.00	55	41	368
MOON 005	347	1.05	42	44	0.00	364	257	0
NESHAMINY 133	947	1.35	69	94	0.00	1,281	1,481	0
NEWLINVILLE 352	2,261	1.38	158	217	1.70	3,111	8,189	3849
NEWLINVILLE 361	731	1.36	138	187	0.48	991	2,275	352
NEWTOWN SQUAR 143	1,053	2.25	98	221	0.69	2,373	3,883	727
NOLAN 001	919	1.72	264	455	4.29	1,580	6,964	3946
PARKESBURG 002	620	1.07	134	143	0.00	662	1,481	0
PARRISH 133	3,228	0.09	151	13	0.00	275	694	0
PERKIOMEN 363	2,563	0.49	130	64	0.00	1,252	2,721	0
PHOENIXVILLE 003	883	1.02	71	72	0.00	904	1,063	0
PLANE BROOK 342	739	2.77	69	191	0.80	2,046	2,350	593
PLANE BROOK 344	1,847	1.55	91	141	0.00	2,856	4,339	0
PLANE BROOK 353	465	0.07	333	24	0.00	34	188	0
RADNOR 131	33	0.00	0	0	2.00	0	0	66
ROXBOROUGH 131	2,040	0.32	140	45	0.00	657	1,536	0
ROYERSFORD 001	866	2.06	52	108	0.00	1,782	1,554	0
SAVILLE 132	2,636	1.47	58	85	0.64	3,876	3,716	1692
SAVILLE 135	1,318	2.79	101	282	1.82	3,673	6,199	2395
SHERWOOD 024	394	0.63	129	81	0.00	249	533	0
SNYDER 001	366	1.46	45	65	0.00	534	396	0
SOLEBURY 002	320	0.28	82	23	3.00	91	125	960
SPROUL 003	590	0.15	79	12	0.00	89	117	0

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
SPROUL_004	372	2.01	71	142	0.68	746	879	253
SUGARTOWN_000	641	0.00	0	0	0.00	0	0	0
TABOR_139	1,890	1.10	36	40	0.00	2,080	1,251	0
TANGUY_000	334	0.34	394	134	1.00	114	748	334
TAYLOR_001	280	0.01	592	4	0.00	2	20	0
TREDYFFRIN_131	1,313	0.36	279	100	2.00	472	2,196	2626
TREVOSE_003	414	1.07	167	179	0.00	443	1,233	0
TREVOSE_136	1,067	3.43	55	188	1.07	3,657	3,348	1145
UPPER DARBY_140	1,905	0.13	65	9	0.00	254	276	0
UPPER PROVIDENCE_351	3,457	1.52	122	186	1.12	5,259	10,699	3864
WARRINGTON_363	1,491	2.03	92	186	0.00	3,024	4,629	0
WAWA_000	403	1.54	111	172	1.00	622	1,153	403
WAYNE_143	832	3.69	78	290	0.32	3,074	4,016	269
WENTZ_000	344	1.55	48	75	2.00	533	428	688
WILLOWDALE_002	471	1.57	200	314	1.00	739	2,467	471

The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 06/30/12

ABINGTON_006

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses

Planned:

Install cutout mounted single phase recloser.
Complete reliability corrective workorders

AQUE_000

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Upgraded transformer
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

ARDMORE_018

Delaware County

Completed:

Repaired Station Leg Cable
Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Install switch

AVONDALE_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

BALA_134

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed animal protection

Planned:

Remedial efforts completed

BALA_141

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgraded fuses
Installed additional lightning protection
Installed animal protection

Planned:

Remedial efforts completed

BERWYN_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

BETHAYRES_004

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced station leg cable
Installed spacer cable

Planned:

Remedial efforts completed

BETHAYRES_135

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed animal protection

Planned:

Remedial efforts completed

BLUE_GRASS_130

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Installed animal protection
Inspected selected areas of circuit for vegetation issues and corrected as needed
Upgrade lightning protection

Planned:

Remedial efforts completed

BLUE_GRASS_136

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed wildlife protection
Installed Faulted Circuit Indicators

Planned:

Remedial efforts completed

BLUE_GRASS_144

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Tested/Inspected recloser operation
Upgraded cable insulation
Installed additional fuses
Installed wildlife protection
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

BLUE_GRASS_145

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional lightning protection
Installed additional fuses

Planned:

Remedial efforts completed

BROOMALL_136

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer

Planned:

Install three phase recloser

BRYN_MAWR_147

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuse
Upgraded transformers
Installed single phase recloser

Planned:

Remedial efforts completed

BUCKINGHAM_353

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

BUCKINGHAM_361

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed spacer cable
Installed additional fuses

Planned:

Remedial efforts completed

BUCKINGHAM_372

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Replaced capacitor
Upgraded transformer
Installed 3 Phase recloser

Planned:

Remedial efforts completed

BYBERRY_132

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced primary wire

Planned:

Remedial efforts completed

BYBERRY_137

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Installed additional fuses
Installed additional animal protection

Planned:

Remedial efforts completed

BYBERRY_145

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Upgraded wildlife protection
Upgraded cable insulation

Planned:

Remedial efforts completed

BYBERRY_161

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3 phase recloser
Installed wildlife protection

Planned:

Remedial efforts completed

BYBERRY_162

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection
Installed (2) 3 phase reclosers

Planned:

Remedial efforts completed

CALLOWHILL_144

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

CEDARBROOK_132

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuse coordination
Installed additional fuses

Planned:

Remedial efforts completed

CHADDS_000

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Replaced transformer
Installed compact single phase recloser

Planned:

Upgrade aerial cable

CORNOG_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed 3 phase recloser
Adjusted recloser timing settings

Planned:

Remedial efforts completed

COUNTY_LINE_006

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Installed additional fuses
Completed regularly scheduled tree trimming
Installed additional fuses

Planned:

Remedial efforts completed

CROYDON_131

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection

Planned:

Complete regularly scheduled tree trimming
Install 3 phase recloser

CROYDON_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

CRUM_LYNNE_138

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3 phase recloser
Installed animal protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

DALEVILLE_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3 phase recloser
Replaced primary wire
Installed additional lightning protection
Installed wildlife protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

DELTA_002

York County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

DOYLESTOWN_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed vacuum fault interrupter
Installed three phase recloser on supply circuits
Repaired switch

Planned:

Remedial efforts completed

EDDINGTON_137

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Completed regularly scheduled tree trimming
Installed additional fuses
Installed additional animal protection
Reconfigured primary wire

Planned:

Upgraded fuses

EDGEMONT_001

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

EMILIE_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

FAIR_002

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

HAGYS_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Repaired cable

Installed additional lightning protection

Planned:

Remedial efforts completed

HARMONY_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

HARMONY_005

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

HARTMAN_351

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer

Planned:

Remedial efforts completed

HEARTWOOD_003

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired station leg cable

Planned:

Remedial efforts completed

HEATON_163

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

HEATON_167

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Install cutout mounted single phase recloser.

Planned:

Remedial efforts completed

HEATON_168

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Replaced cable
Upgraded transformer
Installed wildlife protection
Installed (2) three phase reclosers

Planned:

Remedial efforts completed

HEATON_169

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Upgrade secondary wires
Install transformer

HIGHLAND_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Upgraded lightning protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

JARRETT_142

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection

Planned:

Upgrade wires

JARRETT_143

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded cable

Planned:

Remedial efforts completed

JENKINTOWN_138

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgrade fuse
Replaced cable

Planned:

Remedial efforts completed

KENIL_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed lightning protection
Installed additional fuses

Planned:

Remedial efforts completed

KENNETT_SQUARE_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses

Planned:

Remedial efforts completed

LANDENBERG_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective work orders
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed single phase recloser
Replaced cable

Planned:

Remedial efforts complete

LARCHMONT_007

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed Faulted Circuit Indicators

Planned:

Remedial efforts completed

LENAPE_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed (2) 3 phase reclosers
Tested/Corrected recloser operation

Planned:

Remedial efforts completed

LINE-104_00BY

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced primary wire

Planned:

Remedial efforts completed

LINE_116_00BM

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired cable
Installed 3 phase recloser

Planned:

Remedial efforts completed

LINE_1300CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

LINE_145_00UP

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired switch
Inspected/Tested Recloser operation

Planned:

Install (2) three phase recloser

LINE_161_00CO

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Installed single phase recloser
Upgraded fuses

Planned:

Remedial efforts completed

LINE_2610

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced primary cable
Installed fuses
Repaired station leg cable

Planned:

Remedial efforts completed

LINE_2781

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed fuses
Completed regularly scheduled tree trimming
Installed (2) reclosers

Planned:

Remedial efforts completed

LINE_3329

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection

Planned:

Remedial efforts completed

LINE_800CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses

Planned:

Completed reliability corrective workorders

LINTON_341

Bucks County

Completed:

Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed 3 single phase reclosers
Tested / Inspected recloser operation
Installed 3 phase recloser
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LLANERCH_163

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer

Planned:

Remedial efforts completed

LOMBARD_042

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Install Faulted Circuit Indicators
Upgrade transformer

MACDADE_146

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

MATSON_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed compact single phase recloser
Installed wildlife protection
Installed spacer cable
Installed three phase recloser

Planned:

Remedial efforts completed

MIDDLETOWN_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded cable insulation
Replaced cable
Installed wildlife protection
Installed three phase recloser
Tested/Corrected recloser operation
Replaced transformer
Installed spacer cable
Install additional fuses

Planned:

Remedial efforts completed

MIDDLETOWN_133

Delaware County

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fuses

Installed three phase recloser

Installed compact single phase recloser

Installed transformers

Completed:

Remedial efforts completed

MIDDLETOWN_142

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed three phase recloser

Upgraded fusing

Planned:

Install three phase recloser

Install additional fusing

Completed reliability corrective work orders

MIDDLETOWN_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced three phase recloser

Replaced transformer

Planned:

Remedial efforts completed

MONROE_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Installed spacer cable

Installed additional fuses

Planned:

Remedial efforts completed

MONROE_005

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Inspected/Tested recloser settings

Replaced transformer

Planned:

Remedial efforts completed

MONROE_006

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Planned:

Test/Inspect recloser operation

Inspect selected areas of circuit for vegetation issues and corrected as needed

MOON_005

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

NESHAMINY_133

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed small compact single phase recloser

Completed regularly scheduled tree trimming

Replaced cable

Planned:

Remedial efforts completed

NEWLINVILLE_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed three phase recloser

Planned:

Remedial efforts completed

NEWLINVILLE_361

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Replaced single phase recloser

Installed additional fuse

Replaced switch

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed fuse
Installed wildlife protection
Upgraded transformer
Installed compact single phase reclosers

Planned:

Remedial efforts completed

NOLAN_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

PARKESBURG_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced transformer
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

PARRISH_133

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired station leg cable
Installed additional fuses

Planned:

Remedial efforts completed

PERKIOMEN_363

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Remedial efforts completed

PHOENIXVILLE_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Tested/ Inspected recloser operation
Work completed on supply circuit - Installed three reclosers

Planned:

Remedial efforts completed

PLANE BROOK_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Tested/ Inspected recloser operation

Planned:

Remedial efforts completed

PLANE BROOK_344

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed compact single phase recloser

Planned:

Remedial efforts completed

PLANE BROOK_353

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Remedial efforts completed

RADNOR_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Work completed on supply circuit – repaired switch

Planned:

Install 2- three phase reclosers

ROXBOROUGH_131

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Rearranged circuit for better automatic transfer
Upgraded fuses
Installed additional fuses
Upgraded lightning protection
Upgraded service wire
Installed three phase reclosers

Planned:

Remedial efforts completed

ROYERSFORD_001

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

SAVILLE_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed wildlife protection
Complete reliability corrective workorders

Planned:

Remedial efforts completed

SAVILLE_135

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Complete regularly scheduled tree trimming
Install 3 phase recloser
Complete reliability corrective workorders

SHERWOOD_024

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

SNYDER_001

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Completed regularly scheduled tree trimming
Replaced underground cable

Planned:

Remedial efforts completed

SOLEBURY_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformers

Planned:

Remedial efforts completed

SPROUL_003

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Work completed on supply circuit – completed reliability corrective workorders
Tested/Inspected switch operation

Planned:

Remedial efforts completed

SPROUL_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

SUGARTOWN_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

TABOR_139

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Complete regularly scheduled tree trimming
Installed additional fuses
Installed additional lightning protection

Planned:

Remedial efforts completed

TANGUY_000

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Checked recloser settings
Installed spacer cable

Planned:

Remedial efforts completed

TAYLOR_001

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Replaced underground cable

Planned:

Remedial efforts completed

TREDYFFRIN_131

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed (2) single phase reclosers

Planned:

Remedial efforts completed

TREVOSE_003

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed single phase recloser
Installed switch

Planned:

Remedial efforts completed

TREVOSE_136

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed three phase recloser

Upgraded cable insulation

Upgraded wire

Planned:

Install three phase recloser

Inspect selected areas of circuit for vegetation issues and corrected as needed

UPPER_DARBY_140

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

UPPER_PROVIDENCE_351

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed wildlife protection

Installed additional fuses

Installed three phase recloser

Planned:

Remedial efforts completed

WARRINGTON_363

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Repaired switch

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

WAWA_000

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Installed three phase recloser

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed (3) single phase reclosers

Upgraded lightning protection

Planned:

Remedial efforts completed

WAYNE_143

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced capacitor

Installed three phase recloser

Planned:

Remedial efforts completed

WENTZ_000

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

WILLOWDALE_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed faulted circuit indicators

Installed compact single phase recloser

Completed reliability corrective workorders

Planned:

Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).