



An Exelon Company

Richard G. Webster, Jr.
Vice President
Regulatory Policy and Strategy

Telephone 215.841.4000 ext 5777
Fax 215.841.6208
www.peco.com
dick.webster@peco-energy.com

PECO
2301 Market Street, 515
Philadelphia, PA 19103

RECEIVED

January 31, 2013

JAN 31 2013

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

Via Federal Express

Rosemary Chiavetta, Secretary
Pennsylvania Public Utility Commission
Commonwealth Keystone Building
400 North Street
Second Floor
Harrisburg, Pennsylvania 17120

**Re: PUC Docket No. L-00030161
Rulemaking Re Amending Electric Service Reliability Regulations at
52 Pa. Code Chapter 57**

Dear Secretary Chiavetta:

In accordance with Electric Service Reliability Regulations at 52 Pa. Code Chapter 57, enclosed are an original and six copies of PECO's 2012 Quarterly Reliability Report for the period ending December 31, 2012.

Because portions of the report contain sensitive and proprietary information, PECO is filing two versions of the report, one public and one proprietary. PECO requests that the proprietary report, which has been separated and clearly marked with a "Confidential" header on each page, be kept confidential, pursuant to Commission Order of March 20, 2006.

If you have any further questions regarding this matter, please call me at 215-841-5777.


Sincerely,

A handwritten signature in black ink, appearing to read "RW", followed by a long horizontal line.

cc: Office of Consumer Advocate
Office of Small Business Advocate

enclosures

**PECO Energy Company
Quarterly Reliability Report
For Period Ending December 31, 2012**



February 1, 2013

RECEIVED

JAN 31 2013

**PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU**

PECO Energy ("PECO")

Quarterly Reliability Report for the Period Ending December 31, 2012 filed with the Pennsylvania Public Utility Commission.

Submitted per Rulemaking Re: Amending Electric Service, Docket No. L-00030161 Reliability Regulations at 52 Pa.Code Chapter 57

Section 57.195(e)(1) "A description of each major event that occurred during the preceding quarter, including the time and duration of the event, the number of customers affected, the cause of the event and any modified procedures adopted in order to avoid or minimize the impact of similar events in the future."

On October 29, 2012, Hurricane Sandy hit the PECO service territory. The storm caused interruptions to over 845,000 customers. All counties were impacted; however, Montgomery and Bucks Counties had the most sustained interruptions. All PECO employees were required to support emergency response efforts in conjunction with Hurricane Sandy along with contract crews from Tennessee, Kentucky, Louisiana, Mississippi, Maryland and Florida along with utility workers from PECO's sister utilities—Chicago-based ComEd and Baltimore-based BGE assisted in the restoration efforts. Lessons Learned were conducted and areas for improvement were documented. The exclusion request was granted by the Commission on December 10, 2012.

Section 57.195(e)(2) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) for the EDC's service territory for the preceding quarter. The report shall include the data used in calculating the indices, namely the average number of customers served, the number of sustained customer interruptions, the number of customers affected, and the customer minutes of interruption. If MAIFI values are provided, the report shall also include the number of customer momentary interruptions."

PECO Customers	Sustained Customer Interruptions	Sustained Customer Hours	Momentary Customer Interruptions	Sustained Customer Minutes	SAIFI	CAIDI	SAIDI	MAIFI
1,695,103	1,305,603	2,111,038	904,946	126,662,273	0.77	97	75	0.53

*Data reflects 12 months ending 12/31/2012. SAIFI and SAIDI are currently at the best performance levels reported to the Commission since quarterly reports began in December 2003 SAIFI and SAIDI are the best ever reported.

PECO Benchmarks and Rolling 12-Month Standards				
	SAIFI	CAIDI	SAIDI	MAIFI
Benchmark	1.23	112	138	N/A
Rolling 12-Month Standard	1.48	134	198	N/A

SAIFI, CAIDI and SAIDI are below their respective benchmarks and standards established on May 7, 2004. No benchmark or standard was established for MAIFI.

Section 57.195(e)(3) "Rolling 12-month reliability index values (SAIFI, CAIDI, SAIDI, and if available, MAIFI) and other pertinent information such as customers served, number of interruptions, customer minutes interrupted, number of lockouts, and so forth, for the worst performing 5% of the circuits in the system. An explanation of how the EDC defines its worst performing circuits shall be included."

PECO's worst performing 5% circuits for 2012 were selected based on a weighted score combining customer interruptions, customer hours, SAIFI and SAIDI, due to outages on each circuit in a 12 month period. This measure is oriented toward contributions to system SAIFI, SAIDI and CAIDI, and local areas with high outage frequency or duration. In addition, circuits with a history of repeat appearance on worst performing lists were selectively included in the 5% list.

Worst circuits and the rolling 12-month reliability index values requested are shown in Appendix A.

Section 57.195(e)(4) "Specific remedial efforts taken and planned for the worst performing 5% of the circuits as identified in paragraph (3)."

Remedial efforts taken or planned to date for PECO's worst performing 5% of circuits are shown in Appendix B.

Section 57.195(e)(5) *"A Rolling 12-month breakdown and analysis of outage causes during the preceding quarter, including the number and percentage of service outages, the number of customers interrupted, and customer interruption minutes categorized by outage cause such as equipment failure, animal contact, tree related, and so forth. Proposed solutions to identified service problems shall be included."*

12 Months Ending December 31, 2012					
Cause	Service Outages	% of Service Outages	Customer Interruptions	% of Customer Interruptions	Customer Minutes
Animal	1,007	9.1%	35,800	2.7%	2,287,212
Contact/Dig-In	134	1.2%	11,719	0.9%	1,438,287
Equipment Failure	4,095	37.0%	518,122	39.7%	47,648,334
Lightning	744	6.7%	107,905	8.3%	14,429,950
Other	1,160	10.5%	106,859	8.2%	5,679,251
T&S	12	0.1%	18,123	1.4%	964,036
Unknown	492	4.4%	47,152	3.6%	3,536,906
Vegetation-Broken/Uprooted	2,386	21.5%	363,937	27.9%	41,302,714
Vegetation-Ingrowth	681	6.1%	26,605	2.0%	3,376,372
Vehicles	371	3.3%	69,956	5.4%	6,045,472

*The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. A customer interrupted by three separate trouble cases represents three customer interruptions, but only one customer interrupted.

The largest contributors to customer interruptions were equipment failure and tree-related interruptions. The leading groups within the equipment failure category were aerial equipment and underground equipment. Most customer interruptions caused by trees came from broken branches and tree trunks or uprooted trees (27.9% of all outages), as opposed to ingrowth (2.0%) of all outages). PECO has continued with the significant supplemental vegetation management program it began in 2006 to prune or remove trees between cycles of it's regularly scheduled vegetation management program.

Section 57.195(e)(6). “Quarterly and year to date information on progress toward meeting transmission and distribution inspection and maintenance goals /objectives” (For First, Second and Third Quarter reports only).

Data not required for 4th quarter report

Section 57.195(e)(7). “Quarterly and year-to-date information on budgeted versus actual transmission and distribution operation and maintenance expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)

Data not required for 4th quarter report

Section 57.195(e)(8). “Quarterly and year-to-date information on budgeted versus actual transmission and distribution capital expenditures in total and detailed by the EDC’S own functional account code or FERC account code as available.” (For first, second and third quarter reports only.)

Data not required for 4th quarter report

Section 57.195(e)(9). “Dedicated staffing levels for transmission and distribution operation and maintenance at the end of the quarter, in total and by specific category (e.g., lineman, technician and electrician).”

PECO’s full-time trade staff as of December 31, 2012 was as follows:

Aerial Lineman	383
Underground Lineman (Include UTS)	53
Transmission / Substation Mechanics, Operators	97
Energy Technicians	103
Aerial Foreman	60
Underground Foreman	17
Transmission / Substation Foreman	29
ET Foreman	5
Total	747

Contact Persons:

J. Coffman
Director, Engineering
(215) 841-4201
jearl.coffman@peco-energy.com

Dick Webster
VP Regulatory Policy & Strategy
(215) 841-5777
dick.webster@peco-energy.com

Appendix A

Rolling 12- month reliability index values for 5% worst performing circuits

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
ABINGTON_006	241	4.41	77	339	1.00	1,063	1,363	242
AQUE_000	343	2.71	157	426	3.49	929	2,433	1196
ARDMORE_018	529	1.27	157	200	0.00	673	1,761	0
AVONDALE_003	183	1.00	123	123	0.00	183	375	0
BALA_134	1,745	0.17	93	16	0.00	295	459	0
BALA_141	519	0.12	560	65	0.00	60	560	0
BERWYN_002	565	2.71	90	245	1.00	1,530	2,306	566
BETHAYRES_004	392	3.20	78	251	0.00	1,256	1,643	0
BETHAYRES_135	768	1.12	81	91	2.14	862	1,162	1644
BLUE_GRASS_130	1,112	0.05	69	4	0.00	60	69	0
BLUE_GRASS_136	1,214	1.19	42	49	0.00	1,441	998	0
BLUE_GRASS_144	1,465	1.30	63	83	0.84	1,910	2,016	1230
BLUE_GRASS_145	515	0.32	49	16	0.60	163	134	310
BROOMALL_136	1,136	1.03	106	108	0.06	1,165	2,050	70
BRYN_MAWR_147	1,583	1.72	134	229	1.24	2,720	6,054	1958
BUCKINGHAM_353	1,389	1.46	88	128	1.98	2,030	2,969	2747
BUCKINGHAM_361	746	1.23	50	62	0.80	919	771	597
BUCKINGHAM_372	1,113	0.81	103	84	0.80	905	1,550	890
BYBERRY_132	734	2.43	92	222	0.00	1,780	2,721	0
BYBERRY_137	1,871	1.05	81	85	0.00	1,972	2,664	0
BYBERRY_145	1,511	0.14	110	15	0.00	213	389	0
BYBERRY_161	984	0.07	252	18	0.00	70	294	0
BYBERRY_162	1,618	3.06	64	197	2.48	4,950	5,314	4010
CALLOWHILL_144	809	0.00	37	0	0.00	3	2	0
CEDARBROOK_132	690	0.24	89	22	0.00	167	249	0
CHADDS_000	485	2.44	153	373	0.42	1,184	3,014	205
CORNOG_001	476	2.86	116	333	1.10	1,362	2,640	522
COUNTY_LINE_006	524	0.04	131	6	0.00	23	50	0
CROYDON_131	627	0.75	131	98	1.35	471	1,025	844
CROYDON_132	1,220	1.99	67	133	0.00	2,425	2,696	0
CRUM_LYNNE_138	1,617	1.19	71	85	1.41	1,928	2,279	2279
DALEVILLE_342	683	1.17	163	190	0.00	796	2,167	0
DELTA_002	627	2.09	77	162	0.00	1,312	1,694	0
DOYLESTOWN_001	347	0.00	25	0	1.00	1	0	347
EDDINGTON_137	1,397	1.20	48	57	0.00	1,670	1,332	0
EDGMONT_001	607	2.04	120	244	0.00	1,238	2,466	0
EMILIE_132	1,381	1.20	84	100	0.41	1,653	2,309	562
FAIR_002	476	3.62	85	307	2.00	1,724	2,439	952
HAGYS_004	314	6.39	76	488	0.00	2,008	2,552	0
HARMONY_003	472	3.07	26	81	3.00	1,449	633	1416
HARMONY_005	1,077	3.14	33	105	2.00	3,385	1,877	2154
HARTMAN_351	3,502	1.02	93	95	1.52	3,570	5,555	5337
HEARTWOOD_003	534	3.58	50	178	1.00	1,914	1,587	535
HEATON_163	933	0.23	221	50	0.00	211	776	0
HEATON_167	811	1.67	118	197	0.00	1,353	2,662	1
HEATON_168	1,140	1.52	49	74	0.49	1,735	1,414	562
HEATON_169	1,461	1.26	147	185	0.74	1,839	4,510	1076
HIGHLAND_000	345	0.18	270	48	1.00	61	275	345
JARRETT_142	1,027	0.95	56	153	0.36	1,980	908	369

RECEIVED

JAN 31 2013

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
JARRETT_143	734	1.73	103	179	0.00	1,272	2,189	0
JENKINTOWN_138	1,883	0.56	59	33	2.47	1,060	1,036	4658
KENIL_000	582	1.08	318	344	0.00	631	3,342	0
KENNETT_SQUAR_001	399	1.13	66	75	3.17	452	498	1265
LANDENBERG_000	553	5.32	168	894	2.00	2,942	8,239	1106
LARCHMONT_007	529	2.07	93	192	1.00	1,096	1,690	528
LENAPE_352	1,746	0.55	408	226	0.26	969	6,581	456
LINE_104_00BY	6	6.67	242	1611	0.00	40	161	0
LINE_116_00BM	4	0.00	0	0	0.00	-	-	0
LINE_1300CR	2,074	1.24	94	117	0.00	2,568	4,028	0
LINE_145_00UP	177	1.01	76	76	1.00	178	224	177
LINE_161_00CO	1,244	1.87	180	336	0.55	2,325	6,971	689
LINE_2610	12	0.75	66	50	0.33	9	10	4
LINE_2781	1,078	1.13	129	146	0.00	1,222	2,617	0
LINE_3329	248	0.00	39	0	0.00	1	1	0
LINE_800CR	1,856	0.44	211	94	0.46	825	2,897	860
LINTON_341	2,273	3.83	151	579	0.86	8,706	21,925	1952
LLANERCH_163	1,370	0.13	130	17	2.00	182	395	2740
LOMBARD_042	174	3.00	100	301	0.00	522	874	0
MACDADE_146	1,988	1.46	69	101	0.00	2,899	3,340	0
MATSON_131	795	2.50	89	222	4.16	1,991	2,948	3307
MIDDLETOWN_132	1,656	1.13	125	141	0.74	1,875	3,892	1227
MIDDLETOWN_133	1,478	1.81	105	190	0.88	2,674	4,685	1298
MIDDLETOWN_142	1,389	2.52	80	203	0.33	3,501	4,689	456
MIDDLETOWN_143	1,673	0.29	130	38	0.04	492	1,066	72
MONROE_004	420	0.22	45	10	0.00	93	70	0
MONROE_005	299	0.33	215	71	0.30	99	354	91
MONROE_006	369	0.00	0	0	0.00	-	-	0
MOON_005	347	1.05	42	44	0.00	363	254	0
NESHAMINY_133	947	1.44	80	115	0.00	1,368	1,821	0
NEWLINVILLE_352	2,261	1.38	158	219	1.70	3,130	8,257	3849
NEWLINVILLE_361	731	1.32	133	174	0.48	962	2,126	352
NEWTOWN_SQUAR_143	1,053	0.34	210	71	0.00	353	1,238	0
NOLAN_001	919	1.75	261	457	3.25	1,608	7,003	2983
PARKESBURG_002	620	1.03	137	142	0.00	639	1,463	0
PARRISH_133	3,228	0.12	126	15	0.00	379	796	1
PERKIOMEN_363	2,563	0.36	80	29	0.00	915	1,221	0
PHOENIXVILLE_003	883	1.00	70	70	0.00	883	1,030	0
PLANE BROOK_342	739	1.99	92	183	1.00	1,471	2,254	736
PLANE BROOK_344	1,847	1.55	84	131	0.00	2,856	4,022	0
PLANE BROOK_353	464	0.08	319	25	0.00	36	191	0
RADNOR_131	33	0.12	100	12	2.00	4	7	66
ROXBOROUGH_131	2,040	0.29	159	46	0.00	597	1,578	0
ROYERSFORD_001	866	2.06	52	108	0.00	1,780	1,552	0
SAVILLE_132	2,636	0.40	67	27	0.00	1,066	1,189	0
SAVILLE_135	1,318	1.60	108	173	1.02	2,110	3,810	1347
SHERWOOD_024	394	0.20	298	58	0.36	77	382	141
SNYDER_001	366	2.32	58	134	0.00	849	816	0
SOLEBURY_002	320	0.54	92	49	3.00	172	264	960
SPROUL_003	590	0.26	112	29	0.00	155	290	0

CIRCUIT	CUSTOMERS ON CIRCUIT	12 Month Rolling Circuit SAIFI	12 Month Rolling Circuit CAIDI	12 Month Rolling Circuit SAIDI	12 Month Rolling Circuit MAIFI	12 Month Rolling Customers Interrupted	12 Month Rolling Customer Hours	12 Month Rolling Momentary Customers Interrupted
SPROUL_004	372	2.01	86	173	0.00	746	1,074	0
SUGARTOWN_000	641	0.00	0	0	0.00	-	-	0
TABOR_139	1,890	1.10	36	40	0.00	2,080	1,251	0
TANGUY_000	334	0.33	382	127	1.00	111	706	334
TAYLOR_001	280	0.01	592	4	0.00	2	20	0
TREDYFFRIN_131	1,313	0.43	257	111	2.00	566	2,420	2626
TREVOSE_003	414	2.26	111	250	1.00	935	1,725	414
TREVOSE_136	1,067	1.67	64	107	0.74	1,779	1,895	790
UPPER_DARBY_140	1,905	0.09	63	6	0.00	174	183	0
UPPER_PROVIDENCE_351	3,457	0.02	97	2	1.00	62	100	3457
WARRINGTON_363	1,491	1.01	96	97	0.00	1,513	2,412	0
WAWA_000	403	0.47	205	96	1.00	189	645	403
WAYNE_143	847	3.59	70	251	1.11	3,038	3,543	937
WENTZ_000	344	1.28	42	54	3.00	441	307	1031
WILLOWDALE_002	470	0.25	238	60	2.00	118	468	941

The data supplied is the number of interrupted customers for each interruption event summed for all events, also known as customer interruptions. If a customer is interrupted by three separate trouble cases, they represent three customer interruptions, but only one customer interrupted.

Appendix B

Remedial efforts taken and planned for 5% worst performing circuits as of 06/30/12

ABINGTON_006

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Installed cutout mounted single phase recloser

Planned:

Remedial efforts completed

RECEIVED

JAN 31 2013

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

AQUE_000

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Upgraded transformer
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

ARDMORE_018

Delaware County

Completed:

Repaired Station Leg Cable
Completed reliability corrective work orders
Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed switch

Planned:

Remedial efforts completed

AVONDALE_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

BALA_134

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed animal protection

Planned:

Remedial efforts completed

BALA_141

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fuses

Installed additional lightning protection

Installed animal protection

Planned:

Remedial efforts completed

BERWYN_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

BETHAYRES_004

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced station leg cable

Installed spacer cable

Planned:

Remedial efforts completed

BETHAYRES_135

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed animal protection

Planned:

Remedial efforts completed

BLUE_GRASS_130

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Installed animal protection

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgrade lightning protection

Planned:

Remedial efforts completed

BLUE_GRASS_136

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Installed wildlife protection
Installed Faulted Circuit Indicators

Planned:

Remedial efforts completed

BLUE_GRASS_144

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Tested/Inspected recloser operation
Upgraded cable insulation
Installed additional fuses
Installed wildlife protection
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

BLUE_GRASS_145

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional lightning protection
Installed additional fuses

Planned:

Remedial efforts completed

BROOMALL_136

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer
Installed three phase recloser

Planned:

Remedial efforts completed

BRYN_MAWR_147

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuse

Upgraded transformers

Installed single phase recloser

Planned:

Remedial efforts completed

BUCKINGHAM_353

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

BUCKINGHAM_361

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed spacer cable

Installed additional fuses

Planned:

Remedial efforts completed

BUCKINGHAM_372

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced capacitor

Upgraded transformer

Installed 3 Phase recloser

Planned:

Remedial efforts completed

BYBERRY_132

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced primary wire

Planned:

Remedial efforts completed

BYBERRY_137

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Installed additional fuses
Installed additional animal protection

Planned:

Remedial efforts completed

BYBERRY_145

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Upgraded wildlife protection
Upgraded cable insulation

Planned:

Remedial efforts completed

BYBERRY_161

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed 3 phase recloser
Installed wildlife protection

Planned:

Remedial efforts completed

BYBERRY_162

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection
Installed (2) 3 phase reclosers

Planned:

Remedial efforts completed

CALLOWHILL_144

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

CEDARBROOK_132

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded fuse coordination

Installed additional fuses

Planned:

Remedial efforts completed

CHADDS_000

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Replaced transformer

Installed compact single phase recloser

Upgraded aerial cable

Planned:

Remedial efforts completed

CORNOG_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Installed 3 phase recloser

Adjusted recloser timing settings

Planned:

Remedial efforts completed

COUNTY_LINE_006

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Installed additional fuses

Completed regularly scheduled tree trimming

Installed additional fuses

Planned:

Remedial efforts completed

CROYDON_131

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed wildlife protection

Completed regularly scheduled tree trimming

Installed 3 phase recloser

Planned:

Remedial efforts completed

CROYDON_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed wildlife protection

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

CRUM_LYNNE_138

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Installed animal protection

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

DALEVILLE_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Replaced primary wire

Installed additional lightning protection

Installed wildlife protection

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

DELTA_002

York County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

DOYLESTOWN_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed vacuum fault interrupter

Installed three phase recloser on supply circuits

Repaired switch

Planned:

Remedial efforts completed

EDDINGTON_137

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Completed regularly scheduled tree trimming

Installed additional fuses

Installed additional animal protection

Reconfigured primary wire

Upgraded fuses

Planned:

Remedial efforts completed

EDGEMONT_001

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

EMILIE_132

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed 3 phase recloser

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

FAIR_002

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

HAGYS_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Repaired cable

Installed additional lightning protection

Planned:

Remedial efforts completed

HARMONY_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

HARMONY_005

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

HARTMAN_351

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Planned:

Remedial efforts completed

HEARTWOOD_003

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Repaired station leg cable

Planned:

Remedial efforts completed

HEATON_163

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

HEATON_167

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed additional fuses
Install cutout mounted single phase recloser.

Planned:

Remedial efforts completed

HEATON_168

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Replaced cable
Upgraded transformer
Installed wildlife protection
Installed (2) three phase reclosers

Planned:

Remedial efforts completed

HEATON_169

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser
Upgraded secondary wires
Installed transformer

Planned:

Remedial efforts completed

HIGHLAND_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded fuses
Upgraded lightning protection
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

JARRETT_142

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed wildlife protection
Upgraded wires

Planned:

Remedial efforts completed

JARRETT_143

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded cable

Planned:

Remedial efforts completed

JENKINTOWN_138

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgrade fuse
Replaced cable

Planned:

Remedial efforts completed

KENIL_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed lightning protection
Installed additional fuses

Planned:

Remedial efforts completed

KENNETT_SQUARE_001

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Planned:

Remedial efforts completed

LANDENBERG_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective work orders

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed single phase recloser

Replaced cable

Planned:

Remedial efforts complete

LARCHMONT_007

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed Faulted Circuit Indicators

Planned:

Remedial efforts completed

LENAPE_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed (2) 3 phase reclosers

Tested/Corrected recloser operation

Planned:

Remedial efforts completed

LINE-104_00BY

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced primary wire

Planned:

Remedial efforts completed

LINE_116_00BM

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Repaired cable

Installed 3 phase recloser

Planned:

Remedial efforts completed

LINE_1300CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

LINE_145_00UP

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Repaired switch

Inspected/Tested Recloser operation

Installed (2) three phase recloser

Planned:

Remedial efforts completed

LINE_161_00CO

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded lightning protection

Installed single phase recloser

Upgraded fuses

Planned:

Remedial efforts completed

LINE_2610

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced primary cable

Installed fuses

Repaired station leg cable

Planned:

Remedial efforts completed

LINE_2781

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed fuses

Completed regularly scheduled tree trimming

Installed (2) reclosers

Planned:

Remedial efforts completed

LINE_3329

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed wildlife protection

Planned:

Remedial efforts completed

LINE_800CR

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed additional fuses

Planned:

Remedial efforts completed

LINTON_341

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed 3 single phase reclosers

Tested / Inspected recloser operation

Installed 3 phase recloser

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

LLANERCH_163

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Planned:

Remedial efforts completed

LOMBARD_042

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed Faulted Circuit Indicators

Upgraded transformer

Planned:

Remedial efforts completed

MACDADE_146

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

MATSON_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed compact single phase recloser

Installed wildlife protection

Installed spacer cable

Installed three phase recloser

Planned:

Remedial efforts completed

MIDDLETOWN_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded cable insulation

Replaced cable

Installed wildlife protection

Installed three phase recloser

Tested/Corrected recloser operation

Replaced transformer

Installed spacer cable

Install additional fuses

Planned:

Remedial efforts completed

MIDDLETOWN_133

Delaware County

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fuses

Installed three phase recloser

Installed compact single phase recloser

Installed transformers

Completed:

Remedial efforts completed

MIDDLETOWN_142

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Upgraded fusing

Installed three phase recloser

Install additional fusing

Planned:

Remedial efforts completed

MIDDLETOWN_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced three phase recloser

Replaced transformer

Planned:

Remedial efforts completed

MONROE_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Installed spacer cable

Installed additional fuses

Planned:

Remedial efforts completed

MONROE_005

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Inspected/Tested recloser settings
Replaced transformer

Planned:

Remedial efforts completed

MONROE_006

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Completed reliability corrective workorders
Test/Inspected recloser operation
Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

MOON_005

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformer
Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

NESHAMINY_133

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed small compact single phase recloser
Completed regularly scheduled tree trimming
Replaced cable

Planned:

Remedial efforts completed

NEWLINVILLE_352

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Remedial efforts completed

NEWLINVILLE_361

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Replaced single phase recloser

Installed additional fuse

Replaced switch

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

NEWTOWN_SQUARE_143

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed fuse

Installed wildlife protection

Upgraded transformer

Installed compact single phase reclosers

Planned:

Remedial efforts completed

NOLAN_001

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Upgraded transformer

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

PARKESBURG_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced transformer

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

PARRISH_133

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Repaired station leg cable

Installed additional fuses

Planned:

Remedial efforts completed

PERKIOMEN_363

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed three phase recloser

Planned:

Remedial efforts completed

PHOENIXVILLE_003

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Tested/ Inspected recloser operation

Work completed on supply circuit - Installed three reclosers

Planned:

Remedial efforts completed

PLANEBROOK_342

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Tested/ Inspected recloser operation

Planned:

Remedial efforts completed

PLANEBROOK_344

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed compact single phase recloser

Planned:

Remedial efforts completed

PLANEBROOK_353

Chester County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Installed three phase recloser

Planned:

Remedial efforts completed

RADNOR_131

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Work completed on supply circuit – repaired switch
Installed 2- three phase reclosers

Planned:

Remedial efforts completed

ROXBOROUGH_131

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Rearranged circuit for better automatic transfer
Upgraded fuses
Installed additional fuses
Upgraded lightning protection
Upgraded service wire
Installed three phase reclosers

Planned:

Remedial efforts completed

ROYERSFORD_001

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders

Planned:

Remedial efforts completed

SAVILLE_132

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Installed wildlife protection
Complete reliability corrective workorders

Planned:

Remedial efforts completed

SAVILLE_135

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Completed regularly scheduled tree trimming
Installed 3 phase recloser

Planned:

Remedial efforts completed

SHERWOOD_024

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

SNYDER_001

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded lightning protection
Completed regularly scheduled tree trimming
Replaced underground cable

Planned:

Remedial efforts completed

SOLEBURY_002

Bucks County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Upgraded transformers

Planned:

Remedial efforts completed

SPROUL_003

Delaware County

Completed:

Inspected circuit visually and with thermographic camera
Inspected selected areas of circuit for vegetation issues and corrected as needed
Completed reliability corrective workorders
Work completed on supply circuit – completed reliability corrective workorders
Tested/Inspected switch operation

Planned:

Remedial efforts completed

SPROUL_004

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

SUGARTOWN_000

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

TABOR_139

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Complete regularly scheduled tree trimming

Installed additional fuses

Installed additional lightning protection

Planned:

Remedial efforts completed

TANGUY_000

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Checked recloser settings

Installed spacer cable

Planned:

Remedial efforts completed

TAYLOR_001

Philadelphia County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Replaced underground cable

Planned:

Remedial efforts completed

TREDYFFRIN_131

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed (2) single phase reclosers

Planned:

Remedial efforts completed

TREVOSE_003

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed single phase recloser

Installed switch

Planned:

Remedial efforts completed

TREVOSE_136

Bucks County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Installed three phase recloser

Upgraded cable insulation

Upgraded wire

Installed three phase recloser

Inspected selected areas of circuit for vegetation issues and corrected as needed

Planned:

Remedial efforts completed

UPPER_DARBY_140

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Complete regularly scheduled tree trimming

Planned:

Remedial efforts completed

UPPER_PROVIDENCE_351

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Installed wildlife protection

Installed additional fuses

Installed three phase recloser

Planned:

Remedial efforts completed

WARRINGTON_363

Bucks County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Repaired switch

Completed regularly scheduled tree trimming

Planned:

Remedial efforts completed

WAWA_000

Delaware County

Completed:

Inspected circuit visually and with thermographic camera

Completed reliability corrective workorders

Installed three phase recloser

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed (3) single phase reclosers

Upgraded lightning protection

Planned:

Remedial efforts completed

WAYNE_143

Delaware County

Completed:

Completed reliability corrective work orders

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Replaced capacitor

Installed three phase recloser

Planned:

Remedial efforts completed

WENTZ_000

Montgomery County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Completed reliability corrective workorders

Planned:

Remedial efforts completed

WILLOWDALE_002

Chester County

Completed:

Inspected circuit visually and with thermographic camera

Inspected selected areas of circuit for vegetation issues and corrected as needed

Installed faulted circuit indicators

Installed compact single phase recloser

Completed reliability corrective workorders

Planned:

Remedial efforts completed

Appendix C

New Business Connections

This work category includes all the facility work required to add a new customer or to increase the load to an existing customer. The facility work will include the facilities required to directly connect the customer to the system and the upgrade/replacement of any existing facility to serve the requested additional load.

Capacity Expansion

This work category includes only capacity work generated by the system design engineer to prevent system failure and to assure the delivery of voltage as specified in the tariff. The addition of new substations and substation enlargements for future load growth will also be included in this project.

System Performance

This work category includes projects designed to upgrade, modify or improve the performance of the distribution system. Also included in this category are indirect costs in support of all categories and one-time accounting adjustment items.

Facility Relocation

This work category includes all requests for relocation of PECO facilities including municipal as well as customer related relocation requests.

Maintenance

This work category includes work performed to repair and restore equipment to its normal state of operation, along with planned preventive maintenance work such as visual and thermographic inspections and tree trimming around transmission and distribution lines.

Storm Funds

Incremental costs (primarily; overtime, contractors, mutual assistance, and meals) incurred while responding to major storms (storms that meet customer outage and duration criteria).

RECEIVED

JAN 31 2013

PA PUBLIC UTILITY COMMISSION
SECRETARY'S BUREAU

From: (215) 841-5776
 Anna Migliaccio
 Exelon
 2301 Market Street S15-2
 Philadelphia, PA 19103

Origin ID: REDA



Ship Date: 31JAN13
 ActWgt: 3.0 LB
 CAD: 98761877/NET3370

Delivery Address Bar Code



SHIP TO: (717) 772-7777

BILL SENDER

Rosemary Chiavetta, Secretary
Pa Public Utility Commission
400 NORTH ST FL 2
COMMONWEALTH KEYSTONE BLDG
HARRISBURG, PA 17120

Ref #
 Invoice #
 PO #
 Dept #


FRI - 01 FEB A1
STANDARD OVERNIGHT

TRK# 7946 4685 6679

0201

17120
 PA-US
MDT

ZN MDTA



518G1/DF24/33AB

After printing this label:

1. Use the 'Print' button on this page to print your label to your laser or inkjet printer.
2. Fold the printed page along the horizontal line.
3. Place label in shipping pouch and affix it to your shipment so that the barcode portion of the label can be read and scanned.

Warning: Use only the printed original label for shipping. Using a photocopy of this label for shipping purposes is fraudulent and could result in additional billing charges, along with the cancellation of your FedEx account number.
 Use of this system constitutes your agreement to the service conditions in the current FedEx Service Guide, available on fedex.com. FedEx will not be responsible for any claim in excess of \$100 per package, whether the result of loss, damage, delay, non-delivery, misdelivery, or misinformation, unless you declare a higher value, pay an additional charge, document your actual loss and file a timely claim. Limitations found in the current FedEx Service Guide apply. Your right to recover from FedEx for any loss, including intrinsic value of the package, loss of sales, income interest, profit, attorney's fees, costs, and other forms of damage whether direct, incidental, consequential, or special is limited to the greater of \$100 or the authorized declared value. Recovery cannot exceed actual documented loss. Maximum for items of extraordinary value is \$1,000, e.g. jewelry, precious metals, negotiable instruments and other items listed in our Service Guide. Written claims must be filed within strict time limits, see current FedEx Service Guide.